

RECEIVED

Form No. 204 Rev. 12/12

SEP 25 2013

DEPARTMENT OF
WATER RESOURCES

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

\$50 fee

Received by HP

Recpt No. 0097792

Date 9-25-13

REQUEST FOR EXTENSION OF TIME

To provide additional time in which to submit proof of beneficial use for a water right permit

The Idaho Department of Water Resources will consider this form a request that the permit holder(s) be granted an additional period of time under the provisions of Section 42-204, Idaho Code, in which to complete development of a water right and file proof of beneficial use of water. There is a **FILING FEE of \$50.00** to be included with this form when filed with IDWR.

Permit no. 21-13080 Date proof is due October 1, 2013

Name(s) of permit holder(s) The Woodlands at Bills Island LLC

Mailing address c/o HKHC PO Box 50130 City Idaho Falls State ID Zip 83405

Telephone no. (208) 523-0620 Email _____

Describe what work has been completed toward the development of this water right:

If no work has been completed, show "none".

All of the water main lines have been installed and stubbed to each lot within the subdivision, the wells have been drilled and pump tested to ensure that they meet fire flow requirements, tracer wire on the main line has been installed, the 4X4 tee with thrust block has been installed, fire hydrants have been installed, and the well house has been constructed and interior piping in the well house has been installed. The pumps and water meters have not yet been installed.

Costing \$ 100,000 (app)

The permit holder(s) has been unable to complete the remainder of the work for the following reasons:
There were some delays in subdivision approval, which delayed installation of the system. Also, with the downturn in the housing market, homes have not been constructed, and finalizing the water system has likewise been delayed. It is anticipated that the system will be fully operational within a year, but to ensure there is sufficient time for full system installation, the applicant is requesting an additional five years to develop the permit.

Permit holder(s) request an extension for five (5) year(s).

Jeffrey Peppersack, MANAGER
Signature (If other than permit holder, Power of Attorney must be supplied)

9/20/13
Date

ACTION OF THE DEPARTMENT OF WATER RESOURCES

The Department has reviewed the explanation for delay and concludes the reason(s) for delay meets the requirements for approval of the Request for Extension of Time as provided by Section(s) 42-204 and/or 42-218, Idaho Code.

☐ IT IS HEREBY ORDERED that the permit is **REINSTATED** with the priority date advanced to _____, 20____.

☒ IT IS HEREBY ORDERED that the above request for extension of time is **APPROVED**, and the time within which to submit proof of beneficial use is extended to October 01, 2018.

Signed this 31st day of January, 2014

Jeff Peppersack, Chief
Water Allocation Bureau

[Handwritten signature]

* Signature of Principal Driller and rig operator are required.

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

21

1. WELL TAG NO. D D0058536

Drilling Permit No. _____

Water right or injection well # _____

2. OWNER: The Woodlands at Bills Island, LLC

Name Woodlands at Bills Island, LLC

Address Holden, Kidwell, Hahn & Crapo POB50180

City Idaho Falls State ID Zip 83405

3. WELL LOCATION:

Twp. 13 North ☒ or South ☐ Rge. 42 East ☒ or West ☐

Sec. 25 NW 1/4 NW 1/4 NE 1/4

Gov't Lot _____ County Fremont

Lat. 44:25:46.0 (Deg. and Decimal minutes)

Long. 111:26:46.0 (Deg. and Decimal minutes)

Address of Well Site approx 600 ft from Bills Island Road City Island Park

Lot _____ Blk. _____ Sub. Name _____

4. USE:

☐ Domestic ☒ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method/procedure
Cement	0	70	8.5yds	pressure grout

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing	Liner	Threaded	Welded
10"	+2	97	.365	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 97'

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method _____Manufactured screen ☐ Y ☒ N Type _____

Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) _____ Static water level (ft) 39'

Water temp. (°F) _____ Bottom hole temp. (°F) _____

Describe access port well cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
6'	280gpm	6 hrs

Test method:

Pump ☒ Baller ☐ Air ☐ Flowing artesian ☐

Water quality test or comments: _____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
16"	0	3	Top Soil		X
16"	3	7	Soft Red Rhyolite		X
16"	7	16	Red Rhyolite		X
16"	16	42	Brown Rhyolite		X
16"	42	48	Grey Rhyolite	X	X
16"	48	50	Brown Rhyolite	X	
16"	50	56	Grey Rhyolite	X	
16"	56	73	Brown Rhyolite	X	
16"	73	85	Soft Sandy Clay Stone	X	
16"	85	97	Grey Basalt	X	
10"	97	118	Grey Basalt	X	
10"	118	122	Fractured Basalt	X	
10"	122	125	Frac. Basalt & Cinders	X	
10"	125	132	Grey Basalt	X	
10"	132	137	Red Basalt & Cinders	X	
10"	137	146	Red Basalt	X	
10"	146	158	Grey Basalt	X	
10"	158	162	Grey Basalt sm Clay	X	
10"	162	175	Grey Basalt	X	
10"	175	185	Red Basalt/Sandstone	X	
10"	185	190	Red Sandstone	X	
10"	190	195	Quartz, Pumice, Sandstone	X	
10"	195	200	Grey Pumice, Quartz	X	
10"	200	207	Grey Rhyolite, Quartz	X	

RECEIVED

AUG 11 2010

Department of Water Resources
Eastern Region

Completed Depth (Measurable): 203'

Date Started: 7-12-2010

Date Completed: 7-20-2010

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Vollmer Drilling Co. No. 383

*Principal Driller _____ Date 8-9-10

*Driller _____ Date _____

*Operator II Joey Killmer Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.