



2766 Neu Road
P.O. Box 729
American Falls, Idaho 83211
(208) 226-5059

October 31, 2002

To: Idaho Department of Water Resources
15 West Center Street
Soda Springs, ID 83276

RE: Well for Justin Williams located in Chesterfield

On October 30, 2002 Pumpco tested the well for Justin. This process incorporated the use of an orifice pipe to measure water flow, a choke valve to establish pressure, and a depth gauge to measure water level. This system was utilized to simulate a pressurized system.

Synopsis:

225 GPM @ 70 PSI with a pumping level of 120 ft.
250 GPM @ 60 PSI with a pumping level of 135 ft.

Thanks,

Matt
Matt Nielsen
Pumpco

