



WELL DRILLER'S REPORT

State law requires that this report be filed with the State Reclamation Engineer
within 30 days after completion or abandonment of the well.

Department of Water Administration

1. WELL OWNER

Name C. Wentz
Address SMITHSVILLE IDAHO
Owner's Permit No. NON REQUIRED

7. WATER LEVEL

Static water level 100 feet below land surface
Flowing? ☐ Yes ☐ No G.P.M. flow
Temperature Cold° F. Quality Good
Artesian closed-in pressure _____ p.s.i.
Controlled by ☐ Valve ☐ Cap ☐ Plug2. NATURE OF WORK 94-71-N-1☒ New well ☐ Deepened ☐ Replacement
☐ Abandoned (describe method of abandoning)

8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Other

Discharge G.P.M. Draw Down Hours Pumped

7 - 2

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal ☐ Industrial ☐ Stock

4. METHOD DRILLED

☐ Cable ☒ Rotary ☐ Dug ☐ Other

5. WELL CONSTRUCTION


Diameter of hole 6 inches Total depth 220 feet
Casing schedule: ☒ Steel ☐ Concrete

Thickness	Diameter	From	To
<u>2.50</u> inches	<u>6</u> inches	<u>0</u> feet	<u>160</u> feet
_____ inches	_____ inches	_____ feet	_____ feet
_____ inches	_____ inches	_____ feet	_____ feet
_____ inches	_____ inches	_____ feet	_____ feet
_____ inches	_____ inches	_____ feet	_____ feet

Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☐ Factory ☐ Knife ☐ TorchSize of perforation _____ inches by _____ inches
Number From To
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feetWell screen installed? ☐ Yes ☒ No
Manufacturer's name _____
Type _____ Model No. _____
Diameter _____ Slot size _____ Set from _____ feet to _____ feet
Diameter _____ Slot size _____ Set from _____ feet to _____ feetGravel packed? ☐ Yes ☒ No Size of gravel _____
Placed from _____ feet to _____ feetSurface seal? ☒ Yes ☐ No To what depth 10 feet
Material used in seal ☐ Cement grout ☒ Pudding clay

6. LOCATION OF WELL

Sketch map location must agree with written location.

County ShoshoneSW 1/4 SW 1/4 Sec. 6 T. 48 N. 1/2 R. 2 E

10.

Work started 22 July 71 finished 25 July 71

11. DRILLER'S CERTIFICATION

This well was drilled under my supervision and this report is
true to the best of my knowledge.Apua Drilling & Dev. Inc. 163
Driller's or Firm's Name NumberRT1 Orefino Ida
AddressJohn Carman 6-10-71
Signed By Date

PENINGER PIN 51N05W-06-7800

