

Certificate of Occupancy

Kootenai County Building and Planning Department

This Certificate is issued pursuant to the requirements of the Kootenai County Building Code Ordinance and all current and adopted 2003 International Building Codes certifying that, at the time of issuance, this structure was in compliance with the ordinances of Kootenai County regulating building construction or use for the following:

Building Permit No.	MFD09-0005	Load	
Occupancy Group	R-3	Sprinkler Required	
Use Classification		Construction Type	V-B
Owner of Building	HORNER NED J FLEX		
Building Address	7561 S GREENSFERRY RD Coeur d'Alene, ID 83814		
Special			
Conditions/Stipulations			

Authorized Signature:



Date: 8/10/2009

By issuing any permit or certificate, or by conducting any compliance inspection, Kootenai County makes no warranty, implied or otherwise, that any inspected building is constructed wholly in compliance with adopted codes or that it is safe or fit for any particular purpose. Kootenai County expressly disclaims any liability for construction defects or workmanship related to the structure it is called upon to inspect in the course of carrying out its government duties.

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 56496
DRILLING PERMIT NO. _____
Water Right or Injection Well No. _____

2. OWNER:
Name Ned Horner
Address 7553 S. Greenferry Rd
City Coeur d'Alene State ID Zip 83814

3. LOCATION OF WELL by legal description:
You must provide address or Lot, Blk, Sub. or Directions to well.
Twp. 50 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 30 SW 1/4 SE 1/4 1/4
Gov't Lot _____ County Kootenai 10 acres 40 acres 160 acres
Lat: _____ Long: _____
Address of Well Site 7553 S Greenferry
City Coeur d'Alene
(Give at least name of road + Distance to Road or Landmark)
Lt. 3 Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	65	20-50 SACS	Overbored

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 65'
Was drive shoe seal tested? ☐ Y ☒ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6 1/2	65	1250		STEEL	☒	☐	☒	☐

Length of Headpipe N/A Length of Tailpipe N/A
Packer ☐ Y ☒ N type N/A

9. PERFORATIONS/SCREENS PACKER TYPE

Perforation Method SAW CUT
Screen Type & Method of Installation _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
380	400	1/8x6	60	4"	PVC	☐	☒
160	140	1/8x6	30	4"	PVC	☐	☒
120	100	1/8x6	30	4"	PVC	☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method
N/A				

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
55 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: _____

Office Use Only			
Well ID No. _____			
Inspected by _____			
Twp _____	Rge _____	Sec _____	
1/4 _____		1/4 _____	
Lat: _____	Long: _____		

12. WELL TESTS:

Yield gal./min.	Drawdown	Pumping Level	Time
8			4 Hours

Water Temp. _____ Bottom hole temp. _____

Water Quality test or comments: _____

Depth first Water Encounter 112

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Y	N
10	0	3	Clay Soil		☒
10	3	50	Decomposed GRANITE		☒
10	50	57	Weathered GRANITE		☒
10	57	62	Decomposed GRANITE		☒
10	62	65	GRANITE		☒
6	65	90	GRANITE		☒
6	90	93	Fractured weather GRANITE		☒
6	93	112	GRANITE		☒
6	112	116	Fractured GRANITE (3 GPM)	☒	
6	116	165	GRANITE		☒
6	165	166	Fractured GRANITE (3 GPM)	☒	
6	166	187	GRANITE		☒
6	187	188	Fractured GRANITE		☒
6	188	297	GRANITE		☒
6	297	299	Fractured GRANITE		☒
6	299	367	GRANITE		☒
6	367	369	Fractured GRANITE (3 GPM)	☒	
6	369	381	GRANITE		☒
6	381	382	Fractured GRANITE		☒
6	382	400	GRANITE		☒

RECEIVED

APR 27 2009

IDWR / NORTH

Completed Depth 400' (Measurable)
Date: Started 4-21-09 Completed 4-23-09

14. DRILLER'S CERTIFICATION

I/we certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Horsley Drilling Firm No. 632

Principal Driller C. Mark Horsley Date 4-23-09

Driller or Operator II _____ Date _____

Operator I _____ Date _____

Principal Driller and Rig Operator Required.
Operator I must have signature of Driller/Operator II.

FORWARD WHITE COPY TO WATER RESOURCES

HORNER PIN 50N04W-30-5700

