

5-3-66

Office Use Only

Inspected by _____

Twp _____ Rge _____ Sec _____

_____ 1/4 _____ 1/4 _____ 1/4

Lat: : : Long: : :

WELL DRILLER'S REPORT

11. WELL TESTS:


☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
~ 10-15	IV. D.	238'	1 hr.

Water Temp. COLD Bottom hole temp. _____
Water Quality test or comments: CLEAR

Sketch map location must agree with written location.

Depth first Water Encounter 54'

N
 Y  E
 S

Twp. 50 North ☒ or South ☐
 Rge. 06 East ☐ or West ☒
 Sec. 13 1/4 SW 1/4 NE 1/4
 Gov't Lot _____ 10 acres 40 acres 160 acres
 County HOLDEN
 Lat. : : Long. : :
 Address of Well Site 6195 W.
HOLLAND RD. City POST FALLS
 (Give at least name of road = Distance to Road or Landmark)

12. LITHOLOGIC LOG: (Describe repairs or abandonment) Water

Lt. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD

☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
C.S. GRANULAR	0'	20'	7	OVERBORE

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 178'
Was drive shoe seal tested? ☐ Y ☒ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Linear	Welded	Threaded
6"	x 2'	178'	30	C.S.	*	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

Perforations _____ Method _____
Screens _____ Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

2105 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or
control devices:

Water Temp. **COLD**

Bottom hole temp.

Water Quality test or comments: CLEAR

Depth first Water Encounter 54'

12. LITHOLOGIC LOG: (Describe repairs or abandonment) Water

[illegible]

Completed Depth 240' (Measurable)

Date: Started 3/22/00 Completed 3/28/00

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name NORTH IDAHO WATER WELLS Firm No. 423

Firm Official [Signature] Date 05/03/20

and _____
Driller or Operator _____ Date _____

(Sign once if Firm Official & Operator)

50N 16W 13 FORWARD WHITE COPY TO WATER RESOURCES

95-14404

SCANNED

OCT 13 2009