

LONG PIN 48N05W-09-7200



RECEIVED

SEP 19 1988

STATE OF IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.



USE TYPEWRITER OR BALLPOINT PEN

Department of Water Resources Name <u>Therrell</u> Address <u>oda</u> Owner's Permit No. <u>95-88-N-61</u>	7. WATER LEVEL Static water level <u>10</u> feet below land surface. Flowing? ☐ Yes ☒ No G.P.M. flow _____ Artesian closed-in pressure _____ p.s.i. Controlled by: ☐ Valve ☐ Cap ☐ Plug Temperature <u>Cool</u> OF. Quality <u>Good No Smell</u> Describe artesian or temperature zones below.																																		
2. NATURE OF WORK ☒ New well ☐ Deepened ☐ Replacement ☐ Abandoned (describe abandonment procedures such as materials, plug depths, etc. in lithologic log)	8. WELL TEST DATA ☐ Pump ☐ Bailor ☒ Air ☐ Other _____ <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Discharge G.P.M.</th> <th>Pumping Level</th> <th>Hours Pumped</th> </tr> </thead> <tbody> <tr> <td><u>6</u></td> <td><u>100</u></td> <td><u>4</u></td> </tr> <tr> <td><u>20</u></td> <td><u>160</u></td> <td><u>1</u></td> </tr> </tbody> </table>	Discharge G.P.M.	Pumping Level	Hours Pumped	<u>6</u>	<u>100</u>	<u>4</u>	<u>20</u>	<u>160</u>	<u>1</u>																									
Discharge G.P.M.	Pumping Level	Hours Pumped																																	
<u>6</u>	<u>100</u>	<u>4</u>																																	
<u>20</u>	<u>160</u>	<u>1</u>																																	
3. PROPOSED USE ☒ Domestic ☐ Irrigation ☐ Test ☐ Municipal ☐ Industrial ☐ Stock ☐ Waste Disposal or Injection ☐ Other _____ (specify type)	9. LITHOLOGIC LOG <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">Bore Diam.</th> <th colspan="2">Depth</th> <th rowspan="2">Material</th> <th colspan="2">Water</th> </tr> <tr> <th>From</th> <th>To</th> <th>Yes</th> <th>No</th> </tr> </thead> <tbody> <tr> <td><u>8</u></td> <td><u>0</u></td> <td><u>28</u></td> <td></td> <td></td> <td>☒</td> </tr> <tr> <td><u>6</u></td> <td><u>28</u></td> <td><u>160</u></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td><u>0</u></td> <td><u>28</u></td> <td><u>Brown Clay</u></td> <td></td> <td>☒</td> </tr> <tr> <td></td> <td><u>28</u></td> <td><u>160</u></td> <td><u>Salt & Pepper Granite</u></td> <td></td> <td>☒</td> </tr> </tbody> </table>	Bore Diam.	Depth		Material	Water		From	To	Yes	No	<u>8</u>	<u>0</u>	<u>28</u>			☒	<u>6</u>	<u>28</u>	<u>160</u>					<u>0</u>	<u>28</u>	<u>Brown Clay</u>		☒		<u>28</u>	<u>160</u>	<u>Salt & Pepper Granite</u>		☒
Bore Diam.	Depth		Material	Water																															
	From	To		Yes	No																														
<u>8</u>	<u>0</u>	<u>28</u>			☒																														
<u>6</u>	<u>28</u>	<u>160</u>																																	
	<u>0</u>	<u>28</u>	<u>Brown Clay</u>		☒																														
	<u>28</u>	<u>160</u>	<u>Salt & Pepper Granite</u>		☒																														
4. METHOD DRILLED ☒ Rotary ☒ Air ☐ Hydraulic ☐ Reverse rotary ☐ Cable ☐ Dug ☐ Other _____	10. Work started <u>7-20-88</u> finished <u>7-21-88</u>																																		
5. WELL CONSTRUCTION Casing schedule: ☒ Steel ☐ Concrete ☐ Other <u>PVC</u> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Thickness</th> <th>Diameter</th> <th>From</th> <th>To</th> </tr> </thead> <tbody> <tr> <td><u>.250</u> inches</td> <td><u>6</u> inches</td> <td><u>1</u> foot</td> <td><u>30</u> feet</td> </tr> <tr> <td><u>PVC</u> inches</td> <td><u>4</u> inches</td> <td><u>-10</u> feet</td> <td><u>-160</u> feet</td> </tr> </tbody> </table> Was casing drive shoe used? ☐ Yes ☒ No Was a packer or seal used? ☒ Yes ☐ No Perforated? ☒ Yes ☐ No How perforated? ☐ Factory ☒ Knife ☐ Torch Size of perforation <u>5</u> inches by <u>1/16</u> inches <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Number</th> <th>From</th> <th>To</th> </tr> </thead> <tbody> <tr> <td><u>40</u> perforations</td> <td><u>120</u> feet</td> <td><u>160</u> feet</td> </tr> <tr> <td><u>40</u> perforations</td> <td><u>40</u> feet</td> <td><u>60</u> feet</td> </tr> </tbody> </table> Well screen installed? ☐ Yes ☒ No Manufacturer's name _____ Type _____ Model No. _____ Diameter _____ Slot size _____ Set from _____ feet to _____ feet Diameter _____ Slot size _____ Set from _____ feet to _____ feet Gravel packed? ☐ Yes ☒ No ☐ Size of gravel _____ Placed from _____ feet to _____ feet Surface seal depth _____ Material used in seal: ☐ Cement grout ☒ Bentonite ☐ Pudding clay ☐ _____ Sealing procedure used: ☐ Slurry pit ☐ Temp. surface casing ☐ Overbore to seal depth Method of joining casing: ☐ Threaded ☒ Welded ☐ Solvent Weld ☐ Cemented between strata Describe access port _____	Thickness	Diameter	From	To	<u>.250</u> inches	<u>6</u> inches	<u>1</u> foot	<u>30</u> feet	<u>PVC</u> inches	<u>4</u> inches	<u>-10</u> feet	<u>-160</u> feet	Number	From	To	<u>40</u> perforations	<u>120</u> feet	<u>160</u> feet	<u>40</u> perforations	<u>40</u> feet	<u>60</u> feet	11. DRILLERS CERTIFICATION I/We certify that all minimum well construction standards were complied with at the time the rig was removed. Firm Name <u>H20</u> Firm No. <u>448</u> Address <u>Hayden rd</u> Date <u>7-21-88</u> Signed by (Firm Official) <u>John Wheeler</u> and (Operator) <u>Wayne Miller</u>													
Thickness	Diameter	From	To																																
<u>.250</u> inches	<u>6</u> inches	<u>1</u> foot	<u>30</u> feet																																
<u>PVC</u> inches	<u>4</u> inches	<u>-10</u> feet	<u>-160</u> feet																																
Number	From	To																																	
<u>40</u> perforations	<u>120</u> feet	<u>160</u> feet																																	
<u>40</u> perforations	<u>40</u> feet	<u>60</u> feet																																	
6. LOCATION OF WELL Sketch map location must agree with written location. Subdivision Name _____ Lot No. _____ Block No. _____ County <u>Idaho</u> Sec. <u>9</u> T. <u>18</u> S. R. <u>1</u> E	12. RECEIVED <u>SEP 25 1988</u> Department of Water Resources Boise District Office																																		

Permit #
752580

48 NDSW-29-7200.1

BUILDING PERMIT

CALL FOR INSPECTIONS 769-4401

UOI . JECOMENT OCT 11

KOOTENAI CO., IDAHO

No: **Nº 15750** Plan: **8843** Date: **7/19/88**
Owner: **THERROEL, LOU** Phone: **(208) 664-0372**
Address: **C/O CONTRACTOR** City: **.**
Sec: **2** TWP: **48** RG: **5** Legal: **S 240' OF E 330' OF GOVT LOT 8 & THE N 1080' OF E. 3**
30' OF NESE (10 ACRES)
Contractor: **SHELTER ASSOC.** Phone #: **(208) 664-0372**
Address/City: **PO BOX 2258, COEUR D'ALENE 83814**
Job Address: **.**
Directions: **SOUTH ON 95 TO ELDER ROAD - R/T TO FIRST ROAD ON RIGHT - R/T TO FROST - L/T TO SITE ON NORTH**
Value: **47,072** Permit: **394** Plan Chk: **.** Total: **394**
Size: **2067 SF MF 936 FB 175 UFB 761 D 195**
OCC Type: **9 SNGL FAM RES** OCC Group: **R3** OCC Load: **10**
Constr Type: **VN**
Zoning: **SUB AG** Health: **.**
Comments: **WORLEY HWY DIST**

o. 19043

PROPERTY ID : 48N05W-09-7200

ner : FOLEY, ANDREW C
dress: W 14405 FROST RD WORLEY, ID83876

Phone: (208) 769-5274

rial : 171019
rcel#: 48N05W-09-7200
gal : TAX # 14023

Plan: 12996

Date: 08-15-1991

S 09 T 48N R 05W

ntrtr: SELF

Phone: ()

dress:

b Add: W 14405 FROST RD, WORLEY ID 83876

rects: HWY 95 S TO ELDER-W 2.3 MI TO FRANCIS FAIRE RD-N TO FROST-E
TO SCHOOL BUS TURNAROUND-LEFT INTO DRIVEWAY-FOLLOW SIGN

lue :	12,951	Permit:	144	Plan Chk:	Total:	144
ze :	900 SF 30 X 30 STORAGE BLDG	(PERSONAL USE-NO COMMERCIAL USES)				
C Typ:	13 GARAGE/CARPORT	OCC Group:	M1	OCC Load:		
nstrc:	UN	NWEC:				
ning :	AG	Health:	#1433 7/8/88			

mmment: 10 ACRES SEE PERMIT #15750

RECEIVED JAN 03 1992

Final 31 Oct 91