

BALLPOINT PEN

1. WELL OWNER

7. WATER LEVEL

2. NATURE OF WORK

- ## 8. WELL TEST DATA

- ### 3. PROPOSED USE

- ## 9. LITHOLOGIC LOG

4. METHOD DRILLED

- [illegible]

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other

Thickness		Diameter		From	To
<u>.250</u>	inches	<u>6</u>	inches +	<u>1</u> feet	<u>35</u> feet
<u>.165</u>	inches	<u>4</u>	inches	<u>15</u> feet	<u>75</u> feet
_____	inches	_____	inches	_____ feet	_____ feet
_____	inches	_____	inches	_____ feet	_____ feet

Was casing drive shoe used? ☒ Yes ☐ No

Was a packer or seal used? ☐ Yes ☐ No

Perforated? ☒ No ☐ Yes ☐ No drill

How perforated? ☐ Factory ☐ Knife ☐ Torch

Size of perforation 1/8 inches by 1/8 inches

Number	From	To
500 perforations	50 feet	75 feet
perforations	feet	feet
perforations	feet	feet

Well screen installed? ☐ Yes ☒ No

Manufacturer's name

Type _____ Model No. _____

Diameter _____ Slot size _____ Set from _____ feet to _____ feet

Diameter _____ Slot size _____ Set from _____ feet to _____ feet

Gravel packed? ☐ Yes ☒ No ☐ Size of gravel

Placed from _____ feet to _____ feet

Surface seal depth 20 Material used in seal: ☐ Cement grout

☒ Bentonite ☐ Pudding clay ☐ claySealing procedure used: ☐ Slurry pit ☐ Temp. surface casing

☒ Overbore to seal depth


Method of joining casing: ☐ Threaded ☒ Welded ☐ Solvent

Weld

☐ Cemented between strata

6. LOCATION OF WELL

Sketch map location must agree with written location.



Subdivision Name _____

Lot No. Block No.

County Bernauk
n/w ¼ SW ¼ Sec. 4, T. 45 N. R. 3 E.W.

10.

Work started 4-25-88 finished 4-25-88

11. DRILLERS CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

UNITED DRILLING INC.

Firm Name _____ Firm No. 014

P. O. BOX 2499 CD'A Id. 83814
Address Date

Signed by (Firm Official), John W. White, Jr.

and

(Operator) Tina Dolkin.