

10/29/96 d

IDaho DEPARTMENT OF WATER RESOURCES

AUG 28 1996

WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

NORTHERN REGION

1. DRILLING PERMIT NO. 3-96-N-4
Other IDWR No. _____

2. OWNER:

Name Gary Brown
Address RT. 1 Box 73 A
City Plummer State ID Zip 73851

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.

N

W

E

S

Twp. 45 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 17 1/4 SE 1/4 NE 1/4
Gov't Lot _____ County Benedict
Lat. : : Long. : :

Address of Well Site 2 miles up windfall pass
 Left 1 1/2 miles Right City PLummer
 (Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD

☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other_____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	0	20	20 pounds	poured

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 19 ft
Was drive shoe seal tested? ☒ Y ☐ N How? air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	1	19	.25	steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

☒ Perforations Method Slotted
☒ Screens Screen Type plastic

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
20	343			4	plastic	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

60 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or
control devices: _____

control devices: SENE 17 45N 4W
FORWARD WHITE COPY TO

Lot 11

11. WELL TESTS:

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
720+	Air lift		
	1		

Water Temp. cold Bottom hole temp cold
Water Quality test or comments: _____

Depth first Water Encountered 205

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

[illegible]

Completed Depth 345 ft (Measurable)
Date: Started 8-13-96 Completed 8-14-96

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Precision Drilling Firm No. 558

Firm Official James D. Carmer Date 8-14-96

and
Supervisor or Operator *[Signature]* Date 8-14-76

Open once if Firm Official & Operator

FORWARD WHITE COPY TO WATER RESOURCES