

Drilling Permit No. 852811
Water right or injection well # _____

Name **Andy Schubert**
Address **5930 W. Standing Elk Trail**
City **Coeur d'Alene** State **ID** Zip **83814**

Twp. 50 North ☒ or South ☐ Rge. 4 East ☐ or West ☒
 Sec. 20 1/4 SW 1/4 SW 1/4
 10 acres 40 acres 160 acres

Gov't Lot _____ County **Kootenai**
Lat. _____ (Deg. and Decimal minutes)
Long. _____ (Deg. and Decimal minutes)
Address of Well Site **5930 W. Standing Elk Trail**
City **Coeur d'Alene**

[illegible]

Lot	Blk.	Sub. Name
-----	------	-----------

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

☐ New Well ☐ Replacement well ☒ Modify existing well
☐ Abandonment ☐ Other

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

Seal material	From (ft)	To (ft)	Quantity (lbs or ft ²)	Placement method/procedure
N/A				

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
4"	-14	694	200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s)Perforations ☒ Y ☐ N Method **Drilled 3/8" Holes**

Manufactured screen ☐ Y ☒ N Type

Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
654	694	3/8"	120	4 1/2	PVC	200

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device **Bolt on cap**

Depth first water encountered (ft) N/A Static water level (ft) N/A
 Water temp. (°F) _____ Bottom hole temp. (°F) _____

Describe access port

Well test

Test method:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing artesian
N/A	N/A	N/A	☐	☐	☒	☐

Water Quality test or comments: Clear, Cold

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
			Cleaned out existing well to 694 Ft. Installed PVC Liner		
RECEIVED SEP 15 2008 IDWR/North					
3125 W. Hayden Ave. Hayden, ID 83835 Office (800) 682-9541 (208) 772-7867					
Completed Depth (Measurable) 694 Date: Started 8-14-08 Completed 8-14-08					

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name **United Pump & Drilling** Co. No. **636**

Principal Officer **Jason Beckham** Date **8-15-08**

*Driver L. R. Date 8-15-95

*Operator II Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.

50N 04W 20