

[illegible]

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) Static water level (ft) 80

Water temp. (°F) _____ Bottom hole temp. (°F) _____

Describe access port **3/4 Plug**

Well test:

Test method:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing Artesian
N/A	1.25	2hrs	☐	☐	☒	☐

Water Quality test or comments: Clear, cold, no smell

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
10	0	30	Decomposed granite brown/white/black with mica soft		x
10	30	38	Granite black/white/mica firm		x
6	38	80	Granite black/white/mica firm		x
6	80	85	Granite brown/white/quartz soft		x
6	85	318	Granite black/white/firm	x	
6	318	330	Granite Purple/black/white/firm		x
6	330	340	Granite brown/white/quartz/soft		x
6	340	618	Granite black/white/mica/firm		x
6	618	680	Granite black/white/mica/quartz soft	x	
			Will deepen at a later date		
			R E C E I V E D		
			DEC 20 2013		
			IDWR / NORTH		
			 UNITED & CROWN PUMP & DRILLING		
			3125 W Hayden Ave. Hayden ID 83835 Office (800) 652-9631 (208) 772-7567		

Completed Depth (Measurable)	680
------------------------------	-----

Date: Started 11/25/2013 Completed 11/29/2013

14. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name **United Crown Pump & Drilling** Co. No. **636**

*Principal Driller **Jason C Beckham** Date **12/09/2013**

*Driver _____ Date 12/09/2013

*Operator II _____ Date _____

Operator I _____ Date _____

(Replacement etc.)

* Signature of Principal Driver and rig operator are required.

Form provided by Forms On-A-Disk • (214) 346-9429 • www.FormsOnADisk.com

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	1100 lbs.	Dry Pour
Granular				

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6	2	38	.250	Steel	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method

Manufactured screen	☐ Y	☒ N	Type
---------------------	----------------------------	---------------------------------------	------

Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule

Length of Headpipe	Length of Tailpipe
--------------------	--------------------

Packer	☐ Y	☒ N	Type
--------	----------------------------	---------------------------------------	------

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device **Steel Cap Welded**

RECEIVED

~~DEC 20 2013~~

~~IDWR / NORTH~~

UNITED CROWN
PUMP & DRILLING

3125 W Hayden Ave. Hayden ID 83835
OFFICE (800) 682-2651 (208) 772-7867