

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

Office Use Only			
Inspected by			
Twp	Rge	Sec	
1/4	1/4	1/4	
Lat:	:	Long:	:

1. WELL TAG NO. D 00 13495

DRILLING PERMIT NO. _____

Other IDWR No. 765602

2. OWNER:

Name Jason Poler

Address P.O. Box 428

City Spirit Lake State ID Zip 83869

RECEIVED

AUG 29 2000

11. WELL TESTS:

☐ Pump

☐ Bailor

☒ Air

☐ Flowing Artesian

Yield gal/min.	Drawdown	Pumping Level	Time
35		250	4hrs

Water Temp. cold


Bottom hole temp. _____

Water Quality test or comments: clear

Depth first Water Encounter 220

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.



Twp. 54 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 19 1/4 NE 1/4 NE 1/4
Gov't Lot _____ County Bonner
Lat: _____ Long: _____

Address of Well Site Als welding Rd

City Spirit Lake

(Give at least name of road + Distance to Road or landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD

☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
bentonite	0	18	6	overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) _____

Was drive shoe seal tested? ☐ Y ☐ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	253	250	steel	☒	☐	☒	☐

Length of Headpipe _____ Length of Tailpipe 3ft

9. PERFORATIONS/SCREENS

Perforations _____ Method _____

Screens _____ Screen Type telescoping

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
255	260	30		5	steel	☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

217 ft. below ground Artesian pressure _____ lb.

Depth flow encountered _____ ft. Describe access port or

control devices: cap

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia	From	To	Remarks: Lithology, Water Quality & Temperature	Water	Y	N
8	0	18	sand & gravel			
6	18	260	sand & gravel		X	

RECEIVED

OCT 20 2000

Department of Water Resources

Completed _____ Depth 260ft (Measurable)

Date: Started 7/19 Completed 7/20/00

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Bronson Water Wells Firm No. 360

Firm Official Clint Bronson Date 7/24/00

and

Driller or Operator _____ Date _____

(Sign once if Firm Official & Operator)

MAR 09 2017

54N 4W 19

FORWARD WHITE COPY TO WATER RESOURCES