

IDAHO DEPARTMENT OF WATER RESOURCES  
WELL DRILLER'S REPORT1. WELL TAG NO. D D0067803Drilling Permit No. 874034

Water right or injection well # \_\_\_\_\_

2. OWNER: Mark & Marie Corbin

Name \_\_\_\_\_

Address 16240 N. Ramsey Rd.City Rathdrum State ID Zip 83858

## 3. WELL LOCATION:

Twp. 52 North ☒ or South ☐ Rge. 04 East ☐ or West ☒Sec. 26 1/4 SW 1/4 SW 1/4Gov't Lot \_\_\_\_\_ County KootenaiLat. 47 49 : 174 (Deg. and Decimal minutes)Long. 116 48 : 393 (Deg. and Decimal minutes)Address of Well Site 16240 N. Ramsey Rd.City Rathdrum

(Give at least name of road - Evidence to Road or Landmark)

Lot \_\_\_\_\_ Blk. \_\_\_\_\_ Sub. Name \_\_\_\_\_

## 4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection  
☐ Other \_\_\_\_\_

## 5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well  
☐ Abandonment ☐ Other \_\_\_\_\_

## 6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other \_\_\_\_\_

## 7. SEALING PROCEDURES:

| Seal material | From (ft) | To (ft) | Quantity (lbs or ft) | Placement method/procedure |
|---------------|-----------|---------|----------------------|----------------------------|
| Bentonite     | 0         | 19      | 800 lbs.             | Dry Pour                   |

## 8. CASING/LINER:

| Diameter (nominal) | From (ft) | To (ft) | Gauge/Schedule | Material | Casing Liner                        | Threaded                 | Welded                              |
|--------------------|-----------|---------|----------------|----------|-------------------------------------|--------------------------|-------------------------------------|
| 6"                 | +2        | 341     | .250           | Steel    | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s) RB

## 9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method \_\_\_\_\_Manufactured screen ☐ Y ☒ N Type \_\_\_\_\_

Method of installation \_\_\_\_\_

| From (ft) | To (ft) | Slot size | Number/ft | Diameter (nominal) | Material | Gauge or Schedule |
|-----------|---------|-----------|-----------|--------------------|----------|-------------------|
|           |         |           |           |                    |          |                   |
|           |         |           |           |                    |          |                   |
|           |         |           |           |                    |          |                   |

Length of Headpipe \_\_\_\_\_ Length of Tailpipe \_\_\_\_\_

Packer ☐ Y ☒ N Type \_\_\_\_\_

## 10. FILTER PACK:

| Filter Material | From (ft) | To (ft) | Quantity (lbs or ft) | Placement method |
|-----------------|-----------|---------|----------------------|------------------|
|                 |           |         |                      |                  |
|                 |           |         |                      |                  |

## 11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) \_\_\_\_\_

Describe control device \_\_\_\_\_

## 12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 293 Static water level (ft) 290Water temp. (°F) Cold Bottom hole temp. (°F) ColdDescribe access port Welded Steel Cap

| Well test:               | Test method:     |
|--------------------------|------------------|
| Drawdown (feet)          | Pump             |
| Discharge or yield (gpm) | Ballor           |
| Test duration (minutes)  | Air              |
| 320                      | Flowing artesian |
| 20+                      |                  |
| 1 hr.                    |                  |

Water quality test or comments: \_\_\_\_\_

## 13. LITHOLOGIC LOG and/or repairs or abandonment:

| Bore Dia. (in) | From (ft) | To (ft) | Remarks, lithology or description of repairs or abandonment, water temp. | Water |   |
|----------------|-----------|---------|--------------------------------------------------------------------------|-------|---|
|                |           |         |                                                                          | Y     | N |
| 10             | 0         | 19      | Sand, Gravel, Cobbles, Boulder                                           |       | X |
| 8              | 19        | 21      | Boulder                                                                  |       | X |
| 8              | 21        | 205     | Sand, Gravel, Cobbles                                                    |       | X |
| 8              | 205       | 245     | Sand & 3/4- Gravel                                                       |       | X |
| 8              | 245       | 293     | Sand, Gravel, Cobbles                                                    |       | X |
| 8              | 293       | 341     | Sand, Gravel, Cobbles                                                    | X     |   |

RECEIVED

OCT 26 2014

IDWR / NORTH

Completed Depth (Measurable): 341'Date Started: Oct 15, 2014Date Completed: Oct 17, 2014

## 14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448  
\*Principal Driller [Signature] Date 10-21-14  
\*Driller [Signature] Date 10-22-14  
\*Operator II \_\_\_\_\_ Date \_\_\_\_\_  
Operator I \_\_\_\_\_ Date \_\_\_\_\_

\* Signature of Principal Driller and rig operator are required.

SCANNED  
APR 20 2017