



IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

Use Typewriter
or
Ball Point Pen

1. DRILLING PERMIT NO. 87-94-N-65-000
Other IDWR No. _____

2. OWNER:

Name Harry Miller
Address PO Box 8223
City Moosaville State W Zip 83843

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.

N		Twp. <u>40</u>		North ☒ or South ☐	
E		Rge. <u>15</u>		East ☐ or West ☒	
S		Sec. <u>28</u>		1/4 <u>NW</u> 1/4 <u>NE</u> 1/4	
		Gov't Lot _____		County <u>Latah</u>	

Address of Well Site _____

(Give at least name of road + Distance to Road or Landmark)

City _____

Lt. _____ Blk. _____ Sub. Name _____

4. PROPOSED USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK

☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD

☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT		METHOD
Material	From	To	Sacks or Pounds		
<u>Bentonite</u>	<u>0</u>	<u>30</u>	<u>350#</u>		<u>Dry</u>

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s) _____

Was drive shoe seal tested? Y ☐ N ☐ How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
<u>6"</u>	<u>+2</u>	<u>198</u>	<u>232</u>	<u>Steel</u>	☒	☐	☒	☐
<u>4"</u>	<u>190</u>	<u>350</u>		<u>PVC</u>	☐	☒	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

☐ Perforations Method _____
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

14.7 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: _____

NWNE 28 40N 50

11. WELL TESTS:

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
<u>6 to 6 1/2</u>			

Water Temp. _____ Bottom hole temp. _____

Water Quality test or comments: _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water	Y	N
<u>8</u>	<u>0</u>	<u>2</u>	<u>dirt</u>			
	<u>2</u>	<u>24</u>	<u>clay</u>			
	<u>24</u>	<u>194</u>	<u>sloppy sandy clay</u>			
<u>6</u>	<u>194</u>	<u>223</u>	<u>med soft granite</u>			
	<u>223</u>	<u>248</u>	<u>gray granite med</u>			
	<u>248</u>	<u>270</u>	<u>med soft granite</u>			
			<u>45 pps</u>			
	<u>275</u>	<u>325</u>	<u>med granite 6 to 6 1/2</u>			
			<u>9 pps</u>			
	<u>325</u>	<u>350</u>	<u>med granite no more water</u>			

RECEIVED

OCT 27 1994

MULTI-MEDIA REGION
IDWR

Completed Depth 350 ft (Measurable)

Date: Started Oct 18, 94 Completed Oct 19, 94

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Uhlenkott Drilling Firm No. 125

Firm Official Ray Uhlenkott Date Oct 23, 94

and Supervisor or Operator Jim Uhlenkott Date Oct 23, 94

(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES