



LATAH COUNTY PLANNING & BUILDING

Latah County Courthouse

PO Box 8068, 522 South Adams

Moscow, ID 83843

(208) 883-7220 • FAX (208) 883-7225 • E-Mail: pb@latah.id.us • In Latah County, Toll Free: 1-800-691-2012

RECEIVED

MAY 01 2019

IDWR/NORTHERN

December 16, 2016

Tim Sterling
1031 Lemman Creek Road
Princeton, ID 83857

Re: Permit #2016-179

Dear Mr. Sterling:

The Latah County Department of Planning & Building is pleased to issue the enclosed Certificate of Occupancy for your single family residence with covered patio located at 1031 Lemman Creek Road, Princeton in Latah County, Idaho. This completes all work authorized by Latah County Building Permit #2016-179.

Please contact me at this office if you have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Eric Pah".

Eric Pah
Building Official
Enc.

Water Claim # 87-10214

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORTRECEIVED
MAY 01 2019

1. WELL TAG NO. D 00269464

Drilling Permit No. _____

Water right or injection well # _____

2. OWNER: Tim Sterling

Name Tim Sterling

Address 1031 Leman Creek Rd

City Princeton State ID Zip 83857

3. WELL LOCATION:

Twp. 42 North ☒ or South ☐ Rge. 4 East ☐ or West ☒

Sec. 34 1/4 SW 1/4 NE 1/4

Gov't Lot _____ County Latah

Lat. 46 56.507 (Deg. and Decimal minutes)

Long. 116 49.072 (Deg. and Decimal minutes)

Address of Well Site 1031 Leman Creek Rd

City Princeton

(Use at least name of road - Distance to Road or Landmark)

Lot _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft)	Placement method/procedure
Bentonite hole plug	0	38	16 sacks	top pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing Liner	Threaded	Welded
4" +2	38	250	250	steel	☒	☐	☒
4 1/2"	20	210	200	pvc	☐	☒	☐
					☐	☐	☐
					☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:

Perforations ☒ Y ☐ N Method skill sawManufactured screen ☐ Y ☒ N Type _____

Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
180	220	1/8x4	.5	4 1/2"	pvc	200

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 78' Static water level (ft) 20'

Water temp. (°F) 50° Bottom hole temp. (°F) _____

Describe access port _____

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
220	5	60

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐

Water quality test or comments: good

13. LITHOLOGIC LOG and/or repairs or abandonment:

Base Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
10	0	23	clay	Y	N
10	23	31	med brown Granite		✓
10	31	38	soft yellow Granite		✓
6	38	48	soft yellow Granite		✓
6	48	82	soft fractured grey Granite	✓	
6	82	143	med brown Granite		✓
6	143	207	med white Granite		✓
6	207	220	softer pink Granite		✓

Completed Depth (Measurable): 220

Date Started: 7/29/15 Date Completed: 7/30/15

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Brett Uhlenkott Drilling Co. No. 709

Principal Driller [Signature] Date 8-15-15

Driller _____ Date _____

Operator II _____ Date _____

Operator I [Signature] Date 8-15-15

* Signature of Principal Driller and rig operator are required.

Water Claim # 87-10214