

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT.

1. WELL TAG NO. D 0069508
Drilling Permit No. 876060
Water right or injection well # _____

2. OWNER: Dean PantTaja
Name Dean PantTaja
Address 1148 Flannigan Crk. Rd.
City Viola State Id. Zip 83872

J.WELL LOCATION:
Twp. 39 North ☒ or South ☐ Rge. 5 East ☐ or West ☒
Sec. 16 SE SE
1/4 1/4 1/4
16 16 16

Gov't Lot _____ County Latah
Lat. N46 ° 43.041 (Deg. and Decimal minutes)
Long. W116 ° 57.557 (Deg. and Decimal minutes)
Address of Well Site 1001 Dairy Lane
City MOSCOW

Lot _____ Bk. _____ Sub. Name _____

4. USE: ☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well

☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (h)	To (h)	Quantity (lbs or h ³)	Placement method/procedure
Bentonite	0	47	750 lbs	Dry

8. CASING/LINER:

Outside (nominal)	From (N)	To (N)	Gauge/ Schedule	Material	Casing Liner	Threaded	Welded
8	+1	9 1/2	250	Steel	☒	☐	☒
					☐	☐	☐
					☐	☐	☐
					☐	☐	☐
					☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 92

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N. Method _____

Manufactured screen ☐ Y ☒ N Type _____

Method of installation _____

From (A)	To (A)	Slot size	Number/M	Diameter (nominal)	Material	Gauge or Schedule

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG): _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 132 Static water level (ft) 110

Water temp. (°F) _____ Bottom hole temp. (°F) _____

Describe access port _____

Well test: _____ Test method: _____

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bauer	~	Flowmeter
	approx 50	1 Hr	☐	☐	☒	☐

Water quality test or comments: Good

13. LITHOLOGIC LOG and/or repairs or abandonment:

[illegible]

Completed Depth (Measurable): 240

Date Started: 7/22/15 Date Completed: 7/22/15

14. DRILLER'S CERTIFICATION:
We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name WIT Well Drilling Co. No. 58

*Principal Driller Roger W. [Signature] Date 8/23/15

Driller _____ Date _____

Operator II _____ Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required