

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

RECEIVED
JUN 18 2018

1. WELL TAG NO. D DD76489
Drilling Permit No. 885989

Water right or injection well #
2. OWNER: Chris Gilbertson
Name Chris Gilbertson
Address 1038 Browns Lane
City Potlatch State ID Zip 83855

3. WELL LOCATION:
Twp. 42 North ☒ or South ☐ Rge. 4 East ☐ or West ☒
Sec. 34 1/4 SE 1/4 SW 1/4

Gov't Lot _____ County Latah
Lat. 46 ° 56.123 (Deg. and Decimal minutes)
Long. 116 ° 49.401 (Deg. and Decimal minutes)
Address of Well Site Ted and Gold Hill Intersection
City Princeton

Lot _____ Blk. _____ Sub. Name _____
4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:
Seal material From (ft) To (ft) Quantity (lbs or ft³) Placement method/procedure
Bentonite 0 38 16sacks top pour
Hole Plug

8. CASING/LINER:
Diameter (nominal) From (ft) To (ft) Gauge/Schedule Material Casing Liner Threaded Welded
6" +2 -38 250 steel ☒ ☐ ☐ ☒
4 1/2" 20 400 200 pvc ☐ ☒ ☐ ☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method skill saw
Manufactured screen ☐ Y ☒ N Type _____
Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
<u>360</u>	<u>400</u>	<u>1/8x4</u>	<u>.5</u>	<u>4 1/2"</u>	<u>pvc</u>	<u>200</u>

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:
Filter Material From (ft) To (ft) Quantity (lbs or ft³) Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____
Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 360 Static water level (ft) IDWR / NORTH
Water temp. (°F) 50 Bottom hole temp. (°F) _____
Describe access port _____

Well test:
Drawdown (feet) 400 Discharge or yield (gpm) 2 Test duration (minutes) 60
Test method:
Pump ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐
Bailer ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐
Air ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐
Flowing artesian ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐

Water quality test or comments: good

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
<u>10</u>	<u>0</u>	<u>2</u>	<u>dirt</u>		☒
<u>10</u>	<u>2</u>	<u>22</u>	<u>brown clay</u>		☒
<u>10</u>	<u>22</u>	<u>38</u>	<u>gray + brown potlatch knlt</u>		☒
<u>6</u>	<u>38</u>	<u>110</u>	<u>gray + brown potlatch knlt</u>		☒
<u>6</u>	<u>110</u>	<u>185</u>	<u>med gray potlatch knlt</u>		☒
<u>6</u>	<u>185</u>	<u>219</u>	<u>sbt gray brown potlatch knlt</u>		☒
<u>6</u>	<u>219</u>	<u>248</u>	<u>med gray potlatch knlt</u>		☒
<u>6</u>	<u>248</u>	<u>385</u>	<u>sbt gray potlatch knlt</u>		☒
<u>6</u>	<u>385</u>	<u>400</u>	<u>med gray potlatch knlt</u>		☒

RECEIVED

JUN 18 2018

IDWR / NORTH

Completed Depth (Measurable): 400
Date Started: 5-31-18 Date Completed: 6-1-18

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.
Company Name Brett Uhlenkott Drilling Co. No. 709
*Principal Driller Brett Uhlenkott Date 6-13-18
*Driller Justin Schuler Date 6-13-18
*Operator II _____ Date _____
Operator I _____ Date _____
* Signature of Principal Driller and rig operator are required.