

IDAHO DEPARTMENT OF WATER RESOURCES

WELL DRILLER'S REPORT

1. WELL TAG NO. D 00 76298

Drilling Permit No. 884177

Water right or injection well # _____

2. OWNER: Aaron Chambers

Name Aaron Chambers

Address PO Box 495

City Potlatch State ID Zip 83855

3. WELL LOCATION:

Twp. 41 North ☒ or South ☐ Rge. 4 East ☐ or West ☒

Sec. 29 1/4 SW 1/4 NW 1/4

Gov't Lot _____ County Latah

Lat. 41° 52.139 (Deg. and Decimal minutes)

Long. 116° 52.315 (Deg. and Decimal minutes)

Address of Well Site 1/4 mile from E 1037 Rock Creek

City Potlatch

(Give at least name of road + Distance to Road or Landmark)

Lot. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection

☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well

☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft)	Placement method/procedure
Bentonite	0	38	18 sacks	top pour
Hole Plug				

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing Liner Threaded Welded
6"	+2	-38	250	Steel	☒ ☐ ☐ ☒
4 1/2"	20	300	200	PVC	☐ ☒ ☐ ☐
					☐ ☐ ☐ ☐
					☐ ☐ ☐ ☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:

Perforations ☒ Y ☐ N Method skill saw

Manufactured screen ☐ Y ☒ N Type _____

Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
260	300	1/8x1/4	.5	4 1/2"	PVC	200

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 265 Static water level (ft) 192

Water temp. (°F) 50° Bottom hole temp. (°F) _____

Describe access port _____

Well test: _____ Test method: _____

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Boiler	Air	Flowing artesian
300	15	60	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: good

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	N
10	0	2	Dirt		☒
10	2	6	Brion clay		☒
10	6	38	med gray potlatch lsalt		☒
6	38	118	med gray potlatch lsalt		☒
6	118	160	sgt brown potlatch lsalt		☒
6	160	230	med gray potlatch lsalt		☒
6	230	275	sgt gray brion potlatch lsalt		☒
6	275	300	med gray potlatch lsalt		☒

RECEIVED

NOV 03 2017

IDWR / NORTH

Completed Depth (Measurable):

Date Started: 10/25/17 Date Completed: 10/26/17

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Beth Uhlenkott Drilling 709

*Principal Driller Beth Uhlenkott Date 10-31-18

*Driller Dustin Schaefer Date _____

*Operator II _____ Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.