

4/2014

IN-OFFICE BENEFICIAL USE EXAM REPORT

Permit No. 65-23491

Prepared by Rachel Sommer

Date 10/29/2015

Same as permit Different than permit

Owner Name	☒	☐ _____
Owner Address	☒	☐ _____
Source	☒	☐ _____
Tributary	☒	☐ _____
POD	☒	☐ _____
POU	☒	☐ _____
Beneficial Use(s)	☐	☒ <u>The only difference is that Domestic and Stockwater are listed as uses on the statement of completion though they are not permitted as uses under 65-23491.</u>

Exam Fee Required for Permitted Rate \$50.00

Exam Fee Paid \$50.00 C096156 10/25/2012

Overlaps ☐ No ☒ Yes, summarize Portions of irrigation rights 65-12093 and 65-12094 are appurtenant to the land owned by Coulter. The land is within the service area of Montour Farmers Ditch Co.

Amendment ☒ No ☐ Yes, summarize _____

Technical Confirmation Tools

ArcMap	☒	GPS	☐
Taxlot	☒	Photos	☒
Well Log	☒	Diagrams	☐
Other	☒ explain: <u>Maps from files 65-12093 and 65-12094.</u>		

Conditions/Comments Condition 004 has been removed and 121 was replaced by 103 per Department standards.

I contacted Clayton Coulter on 10/30/2015 and explained portions of his neighbors water rights are appurtenant to his land. I requested/notified the owner an ownership change is advised.

2011 IMAGERY



2013 IMAGERY



IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

859689

1. WELL TAG NO. D 0058970

Drilling Permit No. _____
Water right or injection well # _____

2. OWNER

Name Clayton Coulter
Address P O Box 67
City Stites State ID Zip 83552

3. WELL LOCATION:

Twp. 7 North ☒ or South ☐ Rge. 1 East ☒ or West ☐
Sec. 27 SE 1/4 SE 1/4 NW 1/4
10 acres 40 acres 160 acres

Gov't Lot _____ County Gem
Lat. 43° 55' .004 (Deg. and Decimal minutes)
Long. 116° 19' .738 (Deg. and Decimal minutes)
Address of Well Site TBD Shale Rock Rd

City Montour
Lot. 2 Blk. _____ Sub Name Kellar Est.

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
3/8 bentonite	0'	38'	1400 lbs	pour
3/8 bentonite	83'	88'	300 lbs	pour

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing	Liner	Threaded	Welded
4.5"	100'	120'	slot	PVC	☐	☒	☐	☐
6"	+3'	110'	.250	steel	☒	☐	☐	☒

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 110'

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method _____
Manufactured screen ☒ Y ☐ N Type PVC
Method of installation set on bottom

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
120'	100'	.020		4.5"	PVC	SDR-17

Length of Headpipe _____ Length of Tailpipe _____
Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
-----------------	-----------	---------	-----------------------	------------------

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____
Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 76 Static water level (ft) 62
Water temp. (°F) _____ Bottom hole temp. (°F) _____
Describe access port _____

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
38	60	60

Test method:

Pump ☐ Bailer ☐ Air ☒ Flowing artesian ☐

Water Quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
10"	0'	1'	cealtchy clay brown		X
10"	1'	7'	sandy clay brown		X
10"	7'	15'	boulders sand		X
10"	15'	38'	cemented gravel		X
6"	38'	74'	cemented gravel		X
6"	74'	76'	brown soft clay		X
6"	76'	79'	sand & gravel	X	
6"	79'	83'	brown clay		X
11"	83'	88'	brown clay		X
6"	88'	96'	brown clay		X
6"	96'	101'	sand & gravel	X	
6"	101'	104'	brown clay		X
6"	104'	105'	sand		X
6"	105'	111'	strips clay & sand		X
6"	111'	120'	coarse sand	X	

RECEIVED

AUG 18 2010

WATER RESOURCES
WESTERN REGION

Completed Depth (Measurable) 120

Date: Started 8-9-2010 Completed 8-10-2010

14. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Down Right Drilling & Pump, Inc Co. No. 637

*Principal Driller [Signature] Date 8-17-10

*Driller [Signature] Date 8/17/10

*Operator II _____ Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.