

RECEIVED

AUG 05 2013

DEPARTMENT OF  
WATER RESOURCESSTATE OF IDAHO  
DEPARTMENT OF WATER RESOURCES  
**STATEMENT OF COMPLETION**  
FOR SUBMITTING PROOF OF BENEFICIAL USE

|                     |         |
|---------------------|---------|
| FOR OFFICE USE ONLY |         |
| Amt. of Fee \$:     | 100.00  |
| Receipt No.:        | 0897576 |
| Receipt By:         | HP      |
| Date Received:      | 8-5-13  |

The Idaho Department of Water Resources considers this form a statement by the permit holder(s) that development of a water right has been **completed** and that water has been applied to beneficial use to the extent described below. **This form must be accompanied by an examination fee, when necessary, or by a completed Beneficial Use Field Report prepared by a certified water right examiner.** Please refer to the instructions and fee schedule for this form. If ownership of the permit has changed, please contact any Department office or visit the Department's website at: [www.idwr.idaho.gov](http://www.idwr.idaho.gov) for an *Assignment of Permit* form. If you wish to relinquish your permit because you have not established the authorized use of the water and are not applying for an extension, please notify the Department in writing.

- Permit No.: 63-32993 Telephone No.: \_\_\_\_\_
- Name of Permit Holder(s): Management Training Corp.
- Mailing Address: 500 N. Marketplace City: Centerville  
State: UT Zip: 84014 Email: brian.finn@mtctrains.com
- Source of Water: ground water If **GROUND WATER** (well), Date Drilled: mo. 5 / yr. 2009  
Well Driller: Hiddleston & Son, Inc. Drilling Permit Number: 907228-854803
- Extent of use(s) completed (as authorized by the water right permit):  
Domestic (No. of households): \_\_\_\_\_ Stockwater (No. and type of stock): \_\_\_\_\_  
Irrigation (No. of acres): \_\_\_\_\_ Other: Municipal
- Total rate of diversion or storage volume for which proof is submitted: 0.35 cfs OR \_\_\_\_\_ acre-feet.
- Compliance with a measuring device requirement, lockable controlling device requirement, and/or other conditions of permit: **Refer to the approval conditions on your permit and respond accordingly. The Department will not issue a license if permit conditions are not met.**  
**Measuring Device:** Is a measuring device required? Yes ☐ No ☒  
If yes, has the measuring device been installed? Yes ☐ No ☐  
**Lockable Controlling Device:** Is a lockable device required to control the diversion? Yes ☐ No ☒  
If yes, has the lockable device been installed? Yes ☐ No ☐  
**Other Conditions of Permit:** Do the approval conditions on your permit require you to submit additional information in connection with your proof of beneficial use? If yes, list the conditions below and attach documents with the required information.  
IDEQ Public Water Supply No. ID4010255 Completed? Yes ☒ No ☐
- Fee Enclosed: \$ 100.00 See fee schedule on back of the instructions for filing proof of beneficial use.  
Proofs filed without an appropriate fee, will be considered incomplete.
- Person to contact to accompany the Department representative during field examination of the water system.  
Name: Chris Linder Telephone Number: (208) 863-5383  
Mailing Address: 1718 Scorpion Ct. City: Nampa  
State: ID Zip: 83651 Email: clinder@cablone.net

The information given on this form is my true statement of the extent to which the above numbered permit has been developed and water has been diverted and applied to a beneficial use. I understand that any undeveloped portion of the permit is relinquished to the State of Idaho.

Signature of permit holder:

BMP - WARDEN

(Include your title, if on behalf of company or organization)

Date:

8/1/13

Mail to: Idaho Department of Water Resources, PO Box 83720, Boise, ID 83720-0098

63  
Form 238-7  
6/07

IDAHO DEPARTMENT OF WATER RESOURCES  
WELL DRILLER'S REPORT

854803

Replacement tag:

1. WELL TAG NO. D 0059388 00057716  
Drilling Permit No. 907228-854803  
Water right or injection well # 63-32993

2. OWNER

Name Management Training Corporation

Address 500 N. Market Place Dr

City Centerville State UT Zip 84014

3. WELL LOCATION:

Twp. 2 North ☒ or South ☐ Rge. 2 East ☒ or West ☐

Sec. 32 1/4 NE 1/4 SE 1/4

Gov't Lot \_\_\_\_\_ County Ada

Lat. \_\_\_\_\_ (Deg. and Decimal minutes)  
Long. \_\_\_\_\_ (Deg. and Decimal minutes)

Address of Well Site Pleasant Valley Road 250' North of Kuna-Mora  
City Boise

Lot \_\_\_\_\_ Blk. \_\_\_\_\_ Sub. Name \_\_\_\_\_

4. USE:

☐ Domestic ☒ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection  
☐ Other \_\_\_\_\_

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Replacement well ☐ Modify existing well  
☐ Abandonment ☐ Other \_\_\_\_\_

6. DRILL METHOD:

☐ Air Rotary ☒ Mud Rotary ☐ Cable ☐ Other \_\_\_\_\_

7. SEALING PROCEDURES

| Seal material | From (ft) | To (ft) | Quantity (lbs or ft <sup>3</sup> ) | Placement method/procedure |
|---------------|-----------|---------|------------------------------------|----------------------------|
| Ben. Pellets  | 535'      | 530'    | 20 Lbs                             | Pour                       |
| Neat Cement   | 530'      | 0'      | 14 Yards                           | Tremie                     |

8. CASING/LINER:

| Diameter (nominal) | From (ft) | To (ft) | Gauge/Schedule | Material | Casing                              | Liner                    | Threaded                 | Welded                              |
|--------------------|-----------|---------|----------------|----------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|
| 8"                 | 570'      | +3'     | .322           | Steel    | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s) \_\_\_\_\_

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method \_\_\_\_\_

Manufactured screen ☒ Y ☐ N Type Johnson

Method of installation \_\_\_\_\_

| From (ft) | To (ft) | Slot size | Number/ft | Diameter (nominal) | Material  | Gauge or Schedule |
|-----------|---------|-----------|-----------|--------------------|-----------|-------------------|
| 610'      | 570'    | .030      |           | 8"                 | Stainless |                   |

Length of Headpipe 2' 4" Length of Tailpipe 9' 4"

Packer ☒ Y ☐ N Type K-Packer

10. FILTER PACK:

| Filter Material | From (ft) | To (ft) | Quantity (lbs or ft <sup>3</sup> ) | Placement method |
|-----------------|-----------|---------|------------------------------------|------------------|
| Silica Sand     | 620'      | 530'    | 1610 Lbs                           | Overbore/Pour    |
| Pea Gravel      |           |         |                                    |                  |

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) \_\_\_\_\_

Describe control device N/A

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 400' Static water level (ft) 398'

Water temp. (°F) \_\_\_\_\_ Bottom hole temp. (°F) \_\_\_\_\_

Describe access port \_\_\_\_\_

Well test:

| Drawdown (feet) | Discharge or yield (gpm) | Test duration (minutes) |
|-----------------|--------------------------|-------------------------|
| 21              | 225                      | 480                     |

Test method:

Pump ☒ Baller ☐ Air ☐ Flowing artesian ☐

Water Quality test or comments: \_\_\_\_\_

13. LITHOLOGIC LOG and/or repairs or abandonment:

| Bore Dia. (in) | From (ft) | To (ft) | Remarks, lithology or description of repairs or abandonment, water temp. | Water Y N |
|----------------|-----------|---------|--------------------------------------------------------------------------|-----------|
| 16"            | 0'        | 3'      | Sand & Gravel                                                            | X         |
| 16"            | 3'        | 57'     | Black Basalt                                                             | X         |
| 16"            | 57'       | 68'     | Gravel                                                                   | X         |
| 16"            | 68'       | 165'    | Cobbles w/Sand                                                           | X         |
| 16"            | 165'      | 170'    | Brown Clay                                                               | X         |
| 14"            | 170'      | 192'    | Brown Clay                                                               | X         |
| 14"            | 192'      | 250'    | Cobbles                                                                  | X         |
| 14"            | 250'      | 262'    | Sand                                                                     | X         |
| 14"            | 262'      | 360'    | Cobbles, some sand & gravel                                              | X         |
| 14"            | 360'      | 382'    | Brown Clay                                                               | X         |
| 14"            | 382'      | 400'    | Tan Clay                                                                 | X         |
| 14"            | 400'      | 630'    | Sand & Gravel                                                            | X         |

RECEIVED

JUN 01 2009

WATER RESOURCES  
WESTERN REGION

SCANNED

JUN 03 2009

Completed Depth (Measurable) 620'

Date: Started 03-31-09 Completed 05-15-09

14. DRILLER'S CERTIFICATION

We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Hiddleston & Son, Inc Co. No. 35

\*Principal Driller [Signature] Date \_\_\_\_\_

\*Driller [Signature] Date \_\_\_\_\_

\*Operator II \_\_\_\_\_ Date \_\_\_\_\_

Operator I \_\_\_\_\_ Date \_\_\_\_\_

\* Signature of Principal Driller and rig operator are required.