

RECEIVED

MAY 03 2011

FOR OFFICE USE ONLY:

\$50 Fee Received by 88Date 4.29.11Receipt No. WD39173

RECEIVED

APR 29 2011

WATER RESOURCES
WESTERN REGIONSTATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

REQUEST FOR EXTENSION OF TIME

TO PROVIDE ADDITIONAL TIME IN WHICH TO SUBMIT PROOF OF
BENEFICIAL USE FOR A WATER RIGHT PERMIT

The Idaho Department of Water Resources will consider this form as a request that the permit holder(s) be granted an additional period of time under the provisions of Section 42-204, Idaho Code in which to complete development of a water right and file proof or beneficial use of water. There is a **FILING FEE of \$50.00** to be included with this form when filed with IDWR.

Permit No. 63-12217 Date Proof is Due May 1, 2011Name(s) of Permit Holder Michael G. & Kathleen L. BearyAddress 13660 N. McFarland Creek Rd. City Boise State ID Zip 83714Telephone No. 208 229-8400 or 208 890-8400 Email cbeary@ctcweb.net

Describe what work has been completed toward the development of this water right:
(This must be filled out! If no work has been completed, show "none".)

The well has been drilled and the plan for delivery is being designed.
See ATTACHED REPORT.

Costing _____

The permit holder(s) has been unable to complete the remainder of the work for the following reasons:

THE DESIGNER & PROVIDER OF THE SYSTEM HAS NOT BEEN ABLE TO COMPLETE THE DESIGN & INSTALL SEE ATTACHED LETTER.

Permit holder(s) request an extension to May 1, 20 12.

Signature (If other than permit holder, Power of Attorney must be supplied)

Date

ACTION OF THE DEPARTMENT OF WATER RESOURCES

IT IS HEREBY ORDERED that the above request for extension of time be

APPROVED and the time within which to submit proof of beneficial use is extended to May 1, 2013.

Signed this 6th day of May, 2011

Jeff Peppersack
Jeff Peppersack, Chief
Water Allocation Bureau



447 E 1st Ave.
Glenns Ferry, Id. 83623
(208)366-2538 FAX (208) 366-7527
JTSFARMSTORE@LIVE.COM

State of Idaho department of water resources
Fax 208 327-4941

April
May 29, 2011

To whom it may concern:

In June of last year Kathleen Brady had contacted us to work on her design we were able to meet with her and discuss the details of her project, but regretfully we have had to put her project on hold due to the continued business with our current customers. Kathleen contacted us in April to move forward with her project and again we have been in high demand with spring time business. Kathleen is however on our list as we are gaining and therefore we are getting caught up. Kathleen's project is important to our company and we plan to continue with her project. In the mean time Kathleen and JTS Farmstore will keep in contact as we move forward.

Thank you for your time and effort with this matter.

Sincerely,

Jose Guerrero
Store Manager

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

854620

1. WELL TAG NO. D D0053444

Drilling Permit No. **907125-854620**

Water right or injection well # **63-12217**

2. OWNER

Name **Micheal or Kathlene Brady**

Address **13660 N. McFarland Creek Rd.**

City **Boise** State **Id** Zip **83714**

3. WELL LOCATION:

Twp. **5** North ☒ or South ☐ Rge. **2** East ☒ or West ☐

Sec. **31** NW 1/4 SE 1/4 NE 1/4
10 acres 40 acres 160 acres

Gov't Lot _____ County **Ada**

Lat. **43 ° 43.845'N** (Deg. and Decimal minutes)

Long. **116 ° 15.483'W** (Deg. and Decimal minutes)

Address of Well Site **Same**

City **Boise**

(Give at least name of road + Distance to Road or Landmark)

Lot. _____ Blk. _____ Sub. Name _____

4. USE:

☐ Domestic ☐ Municipal ☐ Monitor ☒ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
5/8 Bentonite	0	20	800 lbs.	16" Overbore

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing	Liner	Threaded	Welded
10"	1.5	216	.307	Steel	☒	☐	☐	☒
8"	214	221	.250	Steel	☐	☒	☐	☒
8"	250	252	.250	Steel	☐	☒	☐	☒

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) **216'**

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method

Manufactured screen ☒ Y ☐ N Type **Johnson**

Method of installation **Washdown**

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
220	250	.035	30"	8"	Stainless	304

Length of Headpipe **7.10** Length of Tailpipe **1.8**

Packer ☒ Y ☐ N Type **Rubber K-Packer**

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
N/A				

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) _____ Static water level (ft) **57'**

Water temp. (°F) _____ Bottom hole temp. (°F) _____

Describe access port

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
77'	600 GPM	4 HRS.

Test method:

Pump ☒ Bailer ☐ Air ☐ Flowing artesian ☐

Water Quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	N
16"	0	2	Top Soil		☒
	2	20	Sandy Brown Clay		☒
10"	20	35	Sandy Brown Clay		☒
	35	36	Brown Clay		☒
	36	45	Sandy Brown Clay		☒
	45	61	Blue Clay		☒
	61	196	Blue Clay w/ Sand Streaks	☒	
	196	212	Coarse Sand	☒	
	212	218	Brown Clay		☒
	218	252	Coarse Sand	☒	

RECEIVED

MAR 06 2009

WATER RESOURCES
WESTERN

Completed Depth (Measurable) **252'**

Date: Started **1/21/09** Completed **1/30/09**

14. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name **Dennis Phipps Well Drilling Inc.** Co. No. **332**

*Principal Driller **[Signature]** Date **1/30/09**

*Driller **[Signature]** Date **1/30/09**

*Operator II **[Signature]** Date **1/30/09**

Operator I _____ Date _____

*Signature of Principal Driller and rig operator are required.