

WMD**POD Data****08S 25E 21 SENE**

Legal Description	GPS Site ID	Diversion Name	Meas Option	POD
08S 25E 21 SENE	D0016355	WEST DAIRY EAST WELL		WMD20010
Latitude 000:00:00.000	Longitude 000:00:00.000	GPS File P120717A	Flowmeter (8)	
Comments POD ADDED PER TRANSFER 5666 Two wells one meter. CRK 1/23/02				

Reporters

Type	Name / Address	Phone(s)
OWNER	WHITESIDES, STEVE & BRENT WHITESIDES DAIRY 700 NORTH 719 EAST RUPERT, ID 83350	431-5104 (Fax)
OWNER	GRANT, DUANE WHITESIDES DAIRY 600 N 707 E RUPERT, ID 83350	208-531-5149 (Home)

also D0016356
West Dairy West well

Flowmeter Data

Year	Date	Calibration Factor	Max CFS	Adj Max CFS	Acre-Ft	Adj Acre-Ft	Acre-Ft Qualif	Valid	Prefrd
2003	12/7/2001	0.99			177.13	175.36	MR	☐	☐
	Comments	145640 Audit number on 12/31/03							
2002	12/7/2001	0.99			160.37	158.77	MR	☐	☐
	Comments	IDWR audit on 1/3/03 showed 562548 CRK 1/23/03							
2001	12/7/2001	0.99			13.67	13.53	PM	☐	☐
	Comments	Started pumping in Nov. of 2001.							

Flowmeter CalibrationCalibration Date: **5/4/2005** Calibration Factor: **0.93****WMD200100011**

Installed Meter	Standard Meter	Other well(s):
Meter Type: PROPELLER	Pipe Material: PVC	YES
Manufacturer: MCCROMETER	Outside Diameter: 4.52	Other meter(s): ☐
Model: SADDLE TYPE	Wall Thickness: 0.256	Comments:
Serial Number: 01-07222-4	Upstream Straight: 10	SEE D0016355
Rate Units: GPM	Downstream Straight: 10	
Rate Multiplier: 1	Meter Type: SONIC	
Volume Units: GAL	Measured Flow Units: GPM	
Volume Multiplier: 100	Measured Flow: 125.5	
Location: EXCL	Confidence: FAIR	
Indicated Flow: 134.23		

Changed: 5/10/2005

Calibration Date: **12/7/2001** Calibration Factor: **0.99****WMD200100011**

Legal Description	GPS Site ID	Diversion Name	Meas Option	POD
Installed Meter Meter Type: PROPELLER Manufacturer: MCCROMETER Model: SADDLE TYPE Serial Number: 01-07222-4 Rate Units: GPM Rate Multiplier: 1 Volume Units: GAL Volume Multiplier: 100 Location: EXCL Indicated Flow: 68.73		Standard Meter Pipe Material: PVC Outside Diameter: 4.52 Wall Thickness: 0.256 Upstream Straight: 10 Downstream Straight: 10 Meter Type: SONIC Measured Flow Units: GPM Measured Flow: 67.93 Confidence: EXCL		Other well(s): YES Other meter(s): ☐ Comments: TWO WELLS ONE METER Changed: 12/7/2001

Site Visits

Site Visit Date	Site Examiner	Reason	Change Date:
12/7/2001	CKNOWLES	Flowmeter Calibration	12/7/2001

Notes: **FLOW METER INSTALLATION LOOKS GOOD. WELLS HAVE 7.5 HP PUMPS IN BOTH AND THE EAST WELL HAS A VARIABLE SPEED DRIVE DOWN THE WELL. METER IS SIZED PROPERLY WITH A MULTIPLIER OF 100.**