

March 16, 2004

Hansen Guest Ranch
C/o Mr. Tom Walsh
P.O. Box 112
Swan Valley, ID 83449

Re: Lapsed Permit No. 23-2080.

Dear Mr. Walsh,

Please find enclosed copies of various papers related to the above referenced lapsed permit. In addition, I have included a copy of the well log. I hope this helps in your efforts.

If you have any questions, please feel free to contact me at (208) 525 7161.

Sincerely,

W. Roger Warner
Water Rights Supervisor – Eastern Region

File 13423

Summit 13423
2 1/4 miles S. of
Logan, Wyo. - Highway 89 &
(1/2 Miles East LDS Church)

6-5-67 2 1957

WELL LOG FOR: ARCHIE McKAY.....SWAN VALLEY, IDAHO
FURNISHED BY: COPE DRILLING AND PUMP CO.....IDAHO FALLS, IDAHO
DRILLER: SPOLARICH

16"

6-5-67	7:00 AM		Finished building up bit
	9:30		Arrived at drill
	2:30		Set up drill
	5:30	0-8	Extra coarse gravel
6-6-67	8:10		
	11:50	8-13	Coarse gravel
	2:30	13-20	Gravel and some clay
	7:15	20-25	Coarse gravel
6-7-67	8:20		Hit water at 24 feet
	12:15	25-28	Coarse gravel-turning to pea gravel at 27 feet
	2:20	28-33	Pea gravel turned to boulders at 31 ft.
6-8-67	8:15		Water stands at 27 feet
	12:35	33-39	Boulders
		35-39	Gravel
		39-58	Gravel
	7:20	58-60	Blue clay
6-9-67	8:30		Water stands at 35 ft.
	1:00	60-68	Blue clay
	6:00	68-74	Brown clay
	7:30	74-75	Brown clay
		75-76	Coarse gravel
6-12-67	8:00		Water stands at 28 ft.
	11:00	76-78	Gravel and clay
	3:00	78-84	Coarse gravel and clay
	8:00	84-89	Sand and pea gravel
6-13-67	9:20		Water stands at 25 ft.
	12:30	89-94	Coarse gravel
	3:10	94-96	Gravel some clay..Pipe is driving hard
	5:00	96-98	Gravel and sand
	7:00		Out of casing-cannot drill without
	8:00	98	
6-14-67	8:20		Water at 19-8
	10:15	99	Boulders and sand
	2:45	100	Boulders and sand
	3:50	101	Boulders and sandy clay
	7:30	104	Sandstone at 103
6-15-67	8:30		Casing is driving hard
			Water at 19-8
	12:30	109	Hard sandstone and fine gravel
	3:00	112	Sandstone and fine gravel
	6:30	114	Sandstone and fine gravel
	7:30	116	Brown clay
6-16-67	8:30		
	9:00		Loaded perforator and pipe for AEC
	1:00		Left for Swan Valley-broke down
	3:50		tools
	5:30		Perforated 16" casing from 109 ft. to 76 ft. and from
			58 ft. to 25 ft.
			Water level before perforating was 19'-8" and after perforat-
			ing it stood at 18'-6"
			Installed 111 ft. of 16" casing and drive shoe

ASL

IN - 44E - S SWSW