

1. DRILLING PERMIT NO 37 - 94 - C - 0113 - 000

Other IDWR No. _____

2. OWNER:


Name W.N. Carter (Soldier Mtn. Ranch Resort)

Address **7878 Ustick**

City **Boise** State ID Zip **83704**

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.



Twp. 1 N North ☒ or South ☐
 Rge. 13 E East ☒ or West ☐
 Sec. 14 SW $\frac{1}{4}$ $\frac{1}{4}$ SE $\frac{1}{4}$
 Gov't Lot _____ County Camas 10 acres 40 acres 160 acres

Address of Well Site 3 miles north
of Baseline Road City Fairfield
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. PROPOSED USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK

☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD

☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	~~Sack~~ or Pounds	
Bentonite	0	40	5	Pour

Was drive shoe used? ☒ Y ☐ N ☐ Q

Was drive shoe seal tested? Y ☐ N ☐ How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
12 3/4	+2	38	.375	Steel	☒	☐	☒	☐
8 5/8	+2	140	.250	Steel	☒	☐	☒	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

☒ Perforations Method Factory

☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
-80	100	1/8X3	600		steel	☒	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

10 ft. below ground Artesian pressure _____ lb.

Depth flow encountered _____ ft. Describe access port or control devices: _____

11. WELL TESTS:

☒ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
65	120	147	4 hrs

Water Temp. _____ Bottom hole temp. _____

Water Quality test or comments: _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment) Wet

[illegible]

Completed Depth: 200' (Measurable)
Date: Started 08/12/94 Completed 08/24/94

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with the time the rig was removed.

Firm Name **Hiddleston & Son, Inc.** Firm No. **35**

Firm Official Ken Koch Date 9-8-94

and 128

Supervisor or Operator K. A. K. K. Date 9-8-94

(Sign once if Firm Official & Operator)