

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only			
Well ID No.			
Inspected by			
Twp	Rge	Sec	
1/4	1/4	1/4	
Lat:	:	Long:	:

1. WELL TAG NO. D 0028867
DRILLING PERMIT NO. 207294
Water Right or Injection Well No. _____

2. OWNER: Jeff Bickish
Name Jeff Bickish
Address East Side Rd.
City Priest River State ID Zip 83852

3. LOCATION OF WELL by legal description:

You must provide address or Lot, Blk, Sub. or Directions to well.

Twp. 52 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 4 1/4 NW 1/4 NE 1/4 NW 1/4
Gov't Lot _____ County Bonneville 10 acres 40 acres 160 acres

Lat: _____ Long: _____
Address of Well Site East Side Rd. City Priest River
(Give at least name of road + Distance to Road or Landmark)
Lt. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☐ Air Rotary ☒ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

Seal Material	From	To	Weight / Volume	Seal Placement Method
Bentonite	0	18	8	Temp casing

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 45
Was drive shoe seal tested? ☐ Y ☒ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	41	45	250	steel	☒	☐	☒	☐

Length of Headpipe _____ Length of Tailpipe _____
Packer ☐ Y ☐ N Type _____

9. PERFORATIONS/SCREENS/PACKER TYPE

Perforation Method _____
Screen Type & Method of Installation Telescoping Pull Back

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
45	50	20		6	SS	☐	☐

10. FILTER PACK

Filter Material	From	To	Weight / Volume	Placement Method

11. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

25 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: _____

12. WELL TESTS:

☐ Pump ☒ Bailor ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
10	9	34'	1 1/2

Water Temp. _____ Bottom hole temp. _____
Water Quality test or comments: 0/0

13. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia	From	To	Remarks: Lithology, Water Quality & Temperature	Water	
				Y	N
6	0	18	Sand - Gravel		☒
6	18	35	Sand clay		☒
6	35	50	Sand		☒

RECEIVED

OCT 23 2003

IDWR North

Completed Depth 50 (Measurable)
Date: Started 9-30-03 Completed 10-3-03

14. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Coke Bros & Sons Firm No. 168

Principal Driller Steve Pitts Date _____

and Driller or Operator II for Odell Date 11/3/03

Operator I _____ Date _____

Principal Driller and Rig Operator Required.
Operator I must have signature of Driller/Operator II.