

97-7837 EVIDENCE OF PRIORITY

BONNER COUNTY PARCEL DATA

Field	Value
ACRES	1.5
ADDRESS1	PO BOX 168
ADDRESS2	
CITY	COOLIN
COUNTY	Bonner
ID	15710408
LEGAL1	10-59N-4W TAX 64
LEGAL2	<null>
LEGAL3	<null>
LEGAL4	<null>
LEGAL5	<null>
LEGAL6	<null>
OWNER	CLARK, SCOTT; PUGSLEY, JODIE
P_ADDRESS	5395 DICKENSHEET RD
P_ZIPCODE	83821
ParcelCount	1
PIN	RP59N04W105821A
SHAPE	Polygon
SOURCE	<null>
STATE	ID
SUB_NAME	
UPDATED	6/17/2023
YEAR_BUILT	1970
ZIPCODE	83821-0168

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

Location Corrected by IDWR To:
T59N R04W Sec. 10 NWSWSW
By: mciscell 2013-09-11

1. WELL TAG NO. D D0058196
Drilling Permit No. 859487

Water right or injection well # _____

2. OWNER: Scott Clark
Name Scott Clark

Address 1127 S. Mariam St

City Spokane Valley State ID Zip 99206

3. WELL LOCATION:

Twp. 59 North ☒ or South ☐ Rge. 04 East ☐ or West ☒

Sec. 10 1/4 SE 1/4 NW 1/4

Gov't Lot _____ County Bonner

Lat. W 48 0 28 535 (Deg. and Decimal minutes)

Long. W 116 0 50 962 (Deg. and Decimal minutes)

Address of Well Site 85 Coolin

City Coolin

(Drive at least name of road - Distance to Road or Landmark)

Lot. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☐ Air Rotary ☐ Mud Rotary ☒ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
<u>Bentonite</u>	<u>0</u>	<u>38</u>	<u>1100 lbs</u>	<u>Temp Casing</u>

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing	Liner	Threaded	Welded
<u>6</u>	<u>+1</u>	<u>55</u>	<u>250</u>	<u>steel</u>	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 55'

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method _____

Manufactured screen ☒ Y ☐ N Type Johnson 301

Method of installation Pull Back

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
<u>55</u>	<u>60</u>	<u>25</u>	<u>5'</u>	<u>6"</u>	<u>SS steel</u>	<u>250</u>

Length of Headpipe _____ Length of Tailpipe _____

Packer ☒ Y ☐ N Type K PACKER

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

59N 04W 10

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 43 Static water level (ft) 35

Water temp. (°F) Cold Bottom hole temp. (°F) Cold

Describe access port _____

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing artesian
<u>1'</u>	<u>86 gpm</u>	<u>1 hr</u>	☐	☒	☐	☐

Water quality test or comments: _____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
<u>10</u>	<u>1</u>	<u>3</u>	<u>TOP SOIL</u>		☒
<u>10</u>	<u>3</u>	<u>30</u>	<u>SAND GRAVEL small</u>		☒
<u>10</u>	<u>30</u>	<u>40</u>	<u>SAND & GRAVEL</u>		☒
<u>6</u>	<u>40</u>	<u>43</u>	<u>SAND Dirty</u>		☒
<u>6</u>	<u>43</u>	<u>50</u>	<u>SAND 15' AS</u>	☒	
<u>6</u>	<u>50</u>	<u>60</u>	<u>SAND 25' AS</u>	☒	

RECEIVED

AUG 11 2010

IDWR/North

Completed Depth (Measurable): 60'

Date Started: 7/15/10 Date Completed: 7/20/10

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Capitol Drilling Services Co. No. 168

*Principal Driller John F. Smith Date 7/22/10

*Driller John F. Smith Date 7/22/10

*Operator II _____ Date _____

*Operator I _____ Date _____

*Signature of Principal Driller and rig operator are required.