

97-8314 EVIDENCE OF PRIORITY

BONNER COUNTY PARCEL DATA

Field	Value
ACRES	10
ADDRESS1	PO BOX 967
ADDRESS2	
CITY	PRIEST RIVER
COUNTY	Bonner
ID	15686706
LEGAL1	6-57N-5W W2 S 676.11FT OF N 940.11FT OF NWSE
LEGAL2	<null>
LEGAL3	<null>
LEGAL4	<null>
LEGAL5	<null>
LEGAL6	<null>
OWNER	DEVINE TRUST; DEVINE, DONALD & DIANE TRUSTEES
P_ADDRESS	4137 BEAR PAW RD
P_ZIPCODE	83856
ParcelCount	1
PIN	RP57N05W068000A
SHAPE	Polygon
SOURCE	<null>
STATE	ID
SUB_NAME	
UPDATED	6/17/2023
YEAR_BUILT	2009
ZIPCODE	83856-0967

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

1. WELL TAG NO. 008462 84622

Drilling Permit No. 725 894115

Water right or injection well # _____

2. OWNER: Donald Divine

Name _____

Address Po Box 967

City Priest River State ID Zip 83856

3. WELL LOCATION:

Twp. 57 North ☒ or South ☐ Rge. 05 East ☐ or West ☒

Sec. 6 1/4 NW 1/4 SE 1/4

Gov't Lot _____ County Bonner

Lat. 4818 954 (Deg. and Decimal minutes)

Long. 11700 633 (Deg. and Decimal minutes)

Address of Well Site 4137 Bear Paw Road

City Priest River

(Give at least name of road + distance to road or landmark)

Lot _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection

☐ Other _____

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well

☐ Abandonment ☐ Other _____

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☒ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material From (ft) To (ft) Quantity (lbs or ft³) Placement method/procedure

Bentonite 0 38 1425 lbs pour

8. CASING/LINER:

Diameter (nominal) From (ft) To (ft) Gauge/Schedule Material Casing Liner Threaded Welded

6" +2 185 250 Steel ☒ ☐ ☐ ☒

☐ ☐ ☐ ☐

☐ ☐ ☐ ☐

☐ ☐ ☐ ☐

☐ ☐ ☐ ☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 180

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method _____

Manufactured screen ☒ Y ☐ N Type SS

Method of installation Hammer back

From (ft) To (ft) Slot size Number/ft Diameter (nominal) Material Gauge or Schedule

185 180 20 5' 5" SS 304

☐ ☐ ☐ ☐ ☐ ☐

☐ ☐ ☐ ☐ ☐ ☐

☐ ☐ ☐ ☐ ☐ ☐

Length of Headpipe _____ Length of Tailpipe _____

Packer ☒ Y ☐ N Type K packer

10. FILTER PACK:

Filter Material From (ft) To (ft) Quantity (lbs or ft³) Placement method

☐ ☐ ☐ ☐ ☐ ☐

☐ ☐ ☐ ☐ ☐ ☐

☐ ☐ ☐ ☐ ☐ ☐

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) _____ Static water level (ft) 60'

Water temp. (°F) Cold Bottom hole temp. (°F) _____

Describe access port well cap

Well test:

Discharge or yield (gpm) _____ Test duration (minutes) _____

20+ 2 hours

Test method:

Pump ☒ Bailor ☒ Air ☐ Flowing artesian ☐

Water quality test or comments: _____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in) From (ft) To (ft) Remarks, lithology or description of repairs or abandonment, water temp. Water Y N

10" 0 2 top soil X

10" 2 20 brown clay X

10" 20 40 fine sand brown X

6" 40 100 blue clay X

6" 100 120 blue clay some coarse sand X

6" 120 140 blue clay some gravel X

6" 140 180 brown sand fine X

6" 180 185 coarse sand X

RECEIVED

AUG 06 2020

IDWR/NORTH

Completed Depth (Measurable): 185

Date Started: 05.20.20 Date Completed: 5.30.20

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Pioneer Well Drilling No. 725

*Principal Driller John Marshall Date 7.30.20

*Driller _____ Date _____

*Operator II _____ Date _____

Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.