

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Insected by
Twp. 1/4 Rae. 1/4 Sec. 1/4
Lat. : : Long. : :

1. WELL TAG NO. D 0046035
DRILLING PERMIT NO. 841675
Other IDWR No.

2. OWNER

Name CRYSTAL LEVIN
Address 5858 156TH AVE NE
City REDMOND State WA Zip 98052

3. LOCATION OF WELL by legal description

Sketch map location must agree with written location.

W Twp. 57 North or South
Rge. 5 East or West
Sec. 27 1/4 SW 1/4 NE 1/4
Gov't Lot County BONNER
Lat. : :
Long. : :
S

Address of Well

1084 BEAVER POND TRAIL City Priest River
(Give at least name of road + Distance to Road or Landmark)

Lt. Blk. Sub. Name

4. Use

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)

☒ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD

☒ Air Rotary ☐ Cable Tool ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

SEAL / FILTER PACK			AMOUNT	Method
Material	From	To	Sacks or pounds	
Bentonite Slurry	0	19'	4 sacks	Overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depths(s) 19'
Was drive shoe seal tested? ☐ Y ☒ N How? N/A

8. Casing / Liner

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	19'	0.25	Steel	☒	☐	☒	☐

Length of Headpipe N/A Length of Tailpipe N/A

9. PERFORATIONS / SCREENS

Perforations Method N/A
Screens Screen Type N/A

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE

48' ft. below ground Artesian pressure N/A lb.

Depth flow encountered N/A ft. Describe access port or

control devices: N/A

57N 5W 27

11. WELL TESTS

☐ Pump ☐ Bailer ☒ Air ☐ Flowing

Yield Gal. / Min.	Drawdown	Pumping Level	Time
4.5		125'	1 hour

Water Temp. 50 Bottom Hole Temp.
Water Quality test or comments: Good
Depth first Water 67'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Y	N
10	0	12	BROWN CLAY & BROKEN SHALE		
10	12	19	BROWN CLAY & BROKEN SHALE		
6	19	28	SHALE BROWN		
6	28	67	SHALE GRAY		
6	67	75	SHALE FRACTURED - 4.5 GPM		
6	75	93	SHALE GRAY		
6	93	125	GRANITE BLACK HARD		

RECEIVED
SEP 12 2006
IDWR/North

Completed Depth 125' (Measurable)
Date Started 8-23-06 Completed 8-24-06

13. DRILLER'S CERTIFICATION

I/we certify that all minimum well construction standards were completed with at the time the rig was removed.

Company Name Intermountain Drilling Firm No. 513

Firm Official and Driller or Operator
Date 9-7-06
Date 9-7-06
(Sign once if Firm Official & operator)