

95-18638 EVIDENCE OF PRIORITY

Field	Value
ACRES	10
ADDRESS1	PO BOX 18969
ADDRESS2	<null>
CITY	SPOKANE
COUNTY	Kootenai
ID	18054867
LEGAL1	MICA PINES ESTATES, LT 1 BLK 1
LEGAL2	<null>
LEGAL3	<null>
LEGAL4	<null>
LEGAL5	<null>
LEGAL6	<null>
OWNER	SHANNA PATNODE TRUST; NORTHWEST TRUSTEE & MANAGEMENT SERVICES LLC
P_ADDRESS	5755 W DEER PATH TRL
P_ZIPCODE	<null>
ParcelCount	1
PIN	053350010010
SHAPE	Polygon
SOURCE	<null>
STATE	WA
SUB_NAME	MICA PINES ESTATES
UPDATED	4/11/2025
YEAR_BUILT	2019
ZIPCODE	99228

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

1. WELL TAG NO. D D0098746
Drilling Permit No. 914518
Water right or injection well # _____
2. OWNER: Northwet Trustee & Management Services LLC
Name as Trustee of the Shanna Patnode Trust
Address P.O. Box 18969
City Spokane State WA Zip 99228

3. WELL LOCATION:
Twp. 49N North ☒ or South ☐ Rge. 04W East ☐ or West ☒
Sec. 04 SW 1/4 SE 1/4
Gov't Lot _____ County Kootenai
Lat. 47 ° 36 . 988 (Deg. and Decimal minutes)
Long. -116 ° 51 . 474 (Deg. and Decimal minutes)
Address of Well Site 5755 W. Deer Path Trail
City Coeur d'Alene

Lot 1 Blk. 1 Sub. Name Mica Pines Estates

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

Seal material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method/procedure
Bentonite	0	38	2550 lbs.	Overbore

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing Liner	Threaded	Welded
6"	+2	38	.250	Steel	☒	☐	☒
4"	-20	160	40	PVC	☐	☒	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method Skilsaw
Manufactured screen ☐ Y ☒ N Type _____
Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
140	160	1/4	80	4"	PVC	Sch. 40

Length of Headpipe _____ Length of Tailpipe _____
Packer ☐ Y ☒ N Type _____

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method
-----------------	-----------	---------	------------------------------------	------------------

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____
Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 8 Static water level (ft) 40
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port Welded cap

Well test:	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing artesian
	30	60	☐	☐	☒	☐

Water quality test or comments: _____

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
10	0	3	Top Soil		X
10	3	7	Tan Clay		X
10	7	10	Soft Granite	X	
10	10	38	Tan Granite		X
6	38	42	Tan Granite		X
6	42	150	Gray Granite		X
6	150	153	Fractured Granite w/ Water	X	
6	153	160	Gray & White Granite		X
			</		

RECEIVED

APR 23 2024

IDWR/NORTH

Completed Depth (Measurable): 160'

Date Started: 04/09/2024 Date Completed: 04/10/2024

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448

*Principal Driller [Signature] Date 4-15-24

*Driller [Signature] Date 4-11-24

*Operator [Signature] Date 4-11-24

*Operator _____ Date _____

Other _____ Date _____

Other _____ Date _____

* Signature of Principal Driller and rig operator are required.

Jim Jeremy