

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT 057708

Office Use Only

Inspected by _____

Twp _____ Rge _____ Sec _____

_____ 1/4 _____ 1/4 _____ 1/4

Lat: : : Long: : :

1. DRILLING PERMIT NO. 65 -96 -W -0265 -000
Other IDWR No. _____

2. OWNER:

Name Jim Fennell
Address 25800 Sweet-Ola Hwy.
City Ola State ID Zip 83657

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location

N



W

S

E

Twp. 10 North ☒ or South ☐

Rge. 1 East ☒ or West ☐

Sec. 2 1/4 NE 1/4 NE 1/4

10 acres 40 acres 160 acres

Gov't lot _____ County Gem

Lat: _____ Long: _____
Address of Well Site 25800 Sweet-Ola Hwy.

City Ola
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD

☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
bentonite	0	25	10	overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s)

Was drive shoe seal tested? ☐ Y ☒ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	26	250	steel	☒	☐	☒	☐
4.5"	24	124		s 40	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe Length of Tailpipe

9. PERFORATIONS/SCREENS

☒ Perforations Method saw

☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
65	125		240	4.5"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

Depth flow encountered _____ ft. Artesian Pressure _____ lb

devices: Describe access port or control

11. WELL TESTS:

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min.	Drawdown	Pumping Level	Time
12	no test	100	30 min.

Water Temp. _____ Bottom hole temp. _____

Water Quality test or comments:

Depth first Water Encountered _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Water

[illegible]

Completed Depth: 124 (Measurable)

Date: Started 08-26-96 Completed 08-26-96

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name SOS Welldrilling & Pump Co

Firm No. 212

Firm Official Frank Skymmer

Date 4-96

Supervisor or Operator *James P. King*
(Sign once if Firm Official & Operator)

Date 9-4-96

Date: 09/04/96 Time:8:19 AM