

97-9088 EVIDENCE OF PRIORITY

BONNER COUNTY PARCEL DATA

Field	Value
ACRES	1.2
ADDRESS1	PO BOX 3601
ADDRESS2	
CITY	SPOKANE
COUNTY	Bonner
ID	15680425
LEGAL1	4-55N-4W TAX 30
LEGAL2	<null>
LEGAL3	<null>
LEGAL4	<null>
LEGAL5	<null>
LEGAL6	<null>
OWNER	HARTER TRUST
P_ADDRESS	254 N THAMA RD
P_ZIPCODE	83856
ParcelCount	1
PIN	RP55N04W042770A
SHAPE	Polygon
SOURCE	<null>
STATE	WA
SUB_NAME	
UPDATED	6/17/2023
YEAR_BUILT	1985
ZIPCODE	99220

IDAHO DEPARTMENT OF WATER RESOURCES WELL DRILLER'S REPORT

1. WELL TAG NO. D00084819

Drilling Permit No. 893251

Water right or injection well #

2. OWNER:

Name Rick Harter

Address PO Box 3601

City Spokane State WA Zip 99220

3. WELL LOCATION:

Twp. 55 North ☒ or South ☐ Rge. 4 East ☐ or West ☒

Sec. 4 1/4 NE 1/4 NW 1/4

Gov't Lot County Bonner

Lat. 48 08.982 (Deg. and Decimal minutes)

Long. 116 50.610 (Deg. and Decimal minutes)

Address of Well Site 254 N. Thama Road

City Priest River

(Give at least name of road + distance to road or landmark)

Lot. Blk. Sub. Name

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection

☐ Other

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well

☐ Abandonment ☐ Other

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method/procedure
Bentonite Chips	0	38	1,050 lbs.	Temporary Casing

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	310	.250	Steel	☒	☐	☐	☒

Was drive shoe used? ☐ Y ☒ N Shoe Depth(s)

9. PERFORATIONS/SCREENS:

Perforations ☐ Y ☒ N Method

Manufactured screen ☒ Y ☐ N Type Stainless Steel Wire Wrapped

Method of installation Placed at bottom and Pulled Casing Back

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
310	320	.004	---	5"	S. Steel	.250

Length of Headpipe NA Length of Tailpipe NA

Packer ☒ Y ☐ N Type K- Packer

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method
NA				

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 13' Static water level (ft) 43'

Water temp. (°F) Cold Bottom hole temp. (°F) Cold

Describe access port Welded Steel Cap

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
NA	5-7 gpm	240

Test method:

Pump	Bailer	Air	Flowing artesian
☐	☐	☒	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water	
				Y	N
10"	0	2	Top Soil		X
10"	2	38	Brown Sand and Silt	X	
6"	38	41	Gray Sand and Silt	X	
6"	41	308	Gray Clay and Fine Sand		X
6"	308	320	Fine Sand	X	

RECEIVED

MAR 20 2020

IDWR/NORTH



Completed Depth (Measurable): 320'

Date Started: 03/13/2020

Date Completed: 03/19/2020

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Horsley Drilling, Inc. Co. No. 632

*Principal Driller C. Mark Horsley Date 03/20/2020

*Driller Justin Durazo Date 03/20/2020

*Operator II Date

Operator I Date

* Signature of Principal Driller and rig operator are required.