

Drilling Permit No. 885154

Water right or injection well # _____

Name _____

Address 1091 Fiddlers Ridge Loop

City Potlatch State ID Zip 83855

Twp. 41 North ☒ or South ☐ Rge. 4 East ☐ or West ☒
Sec. 10 NE SE
10 acres 40 acres 160 acres

Gov't Lot County Latah

Lat. 46 ° 54.616 (Deg. and Decimal minutes)

Long. 116 48.854 (Deg. and Decimal minutes)

Address of Well Site Bear Creek

City Princeton

(Give at least name of road + Distance to Road or Landmark)

Lot. _____ Blk. _____ Sub. Name _____

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection☐ Other _____

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:

☐ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

3. SEALING PROCEDURES

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	58	1000 lbs	Over Bore Poured
Granuals				

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
8"	+2	58	.250	Steel	☒	☐	☐	☒
4 1/2"	-20	360	Sch40	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 58'

Perforations ☒ Y ☐ N Method Saw Cut

Manufactured screen ☐ Y ☒ N Type

Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
320	360	1/8x6	60	4 1/2"	PVC	Sch40

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

Depth first water encountered (ft) 315 Static water level (ft) 260

Water temp. (°F) 52 Bottom hole temp. (°F) _____

Describe access port Well Cap

Well test: _____ Test method: _____

Well test:			Test method:			
Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing artesian
55	30	60	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: Cool and Clear

13. LITHOLOGIC LOG and/or repairs or abandonment:

[illegible]

Completed Depth (Measurable): 360'

Date Started: Oct 14, 2017 Date Completed: Oct 16, 2017

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Stuivenga Vessey Drilling Co No 545

*Principal Driller Ed L. L... Date Oct 17, 2017

*Driller _____ Date _____

*Operator II _____ Date _____

Operator I Date Oct 17, 2017

* Signature of Principal Driller and rig operator are required