

** Corrected **
IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0067760
Drilling Permit No. _____

Drilling Permit No. _____
Water right or injection well # _____

2. OWNER: Jim Garrett
Name Jim Garrett
Address 110 Crystal Ct.
City Norone State GA Zip 30390

3. WELL LOCATION:
Twp. 42 North ☒ or South ☐ Rge. 5 East ☐ or West ☒
Sec. 21 NE 1/4 NE 1/4

Gov't Lot _____ County Latah
Lat. 46 ° 48.004 (Deg. and Decimal minutes)
Long. 116 ° 57.696 (Deg. and Decimal minutes)
Address of Well Site 1145 Idlers Rest Rd.
City MOSCOW

4. USE: ☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well

☐ Abandonment ☐ Other

6. DRILL METHOD: ☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

Seal material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method/procedure
Bentonite (hole plug)	0	38	17 sacks	top pour

8. CASING/LINER:					Casing	Liner	Threaded	Welded
Diameter (nominal)	From (ft)	To (ft)	Gauge/Schedule	Material				
6"	+2	-38	250	Steel	☒	☐	☐	☒
4 1/2"	20	280	200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:

Perforations ☒ ☐ N Method skill saw

Manufactured screen ☐ Y ☒ N Type _____

Method of installation _____

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
240	280	1/8x4	5	4 1/2	PVC	200

Length of Headpipe _____ Length of Tailpipe _____

Packer ☐ Y ☒ N Type _____

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft ³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____

Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 240 Static water level (ft) 90

Water temp. (°F) 51° Bottom hole temp. (°F)

Describe access port: _____

Well test:			Test method:			
Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flow arrested
280	4	60	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: good

[illegible]

Completed Depth (Measurable): 280
Date Started: 9/9/14 Date Completed: 9/10/14

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Brett Uhlenkott Drilling Co. No. 709

*Principal Driller [Signature] Date 10-1-14

*Driller _____ Date _____

*Operator II _____ Date _____

Operator I Eustio Salas Date 10-1-14

* Signature of Principal Driller and rig operator are required.