Form 238-7
11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT 065134

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0003883
DRILLING PERMIT NO. 78-98-LW-0016-000
Other IDWR No. _____

2. OWNER:
Name Tom Brooks
Address P.O. Box 1197
City Lake Oswego State OR Zip 97035

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — x

Twp. 23 North ☒ or South ☐
Rge. 1 East ☒ or West ☐
Sec. 30, SW 1/4 (10 acres) SW 1/4 (40 acres) ____ 1/4 (160 acres)
Gov't Lot ____ County Idaho
Lat: : : Long: : :
Address of Well Site Chukar Run
(Give at least name of road + Distance to Road or Landmark) City _____

Lt. 77 Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	60'	850#	Dry

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 60'
Was drive shoe seal tested? ☒ Y ☐ N How? Air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8"	-2	58'	0250	Steel	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
Perforations Method Slotted
Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
225'	205'	3/16	60	6"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
175 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 205 ft. Describe access port or control devices: _____

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
15			

Water Temp. 62 Bottom hole temp. ____
Water Quality test or comments: Good
Depth first Water Encounter ____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
11	0	4	Topsoil		x
11	4	35	Brown Clay		x
11	35	60	Broken Brown Slate		x
8	60	100	Brown Black Slate		x
8	100	175	Gray Black Slate		x
8	175	195	Brown Green White Slate		x
8	195	205	Gray Black Slate		x
8	205	215	Gray Brown Green Slate		
			Fractured in Quartz	x	
8	215	225	Gray Black Slate		x

RECEIVED
JUL 27 1998
Department of Water Resources

RECEIVED
JUL 20 1998
WATER RESOURCES
WESTERN REGION

MICROFILMED
SEP 23 98

Completed Depth 225' (Measurable)
Date: Started 7-13-98 Completed 7-15-98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name JRU Well Drilling Firm No. 539
Firm Official Jim R Nelling Date 7-17-98
and
Driller or Operator _____ Date _____
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES