Form 238-7
7/98
Starships Consulting and Management Services

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Office Use Only
Inspected by_____
Twp____Rge____Sec____
____1/4____1/4____1/4
Lat: : : Long: : :

1. WELL TAG NO. D0022783
Drilling Permit No: _____
Other IDWR No. _____

2. OWNER **Well Number:** 476
Name HANSEN, HARVIE & MARGIE #2
Address 925 COTTONWOOD DR.
City ST. MARIES State ID Zip 83861

3. LOCATION OF WELL by legal description
sketch map location must agree with written location



Twp. 46 ☑ North or ☐ South
Rge. 2 ☐ East or ☑ West
Sec. 6 N 1/4 SE 1/4 SW 1/4
Gov't Lot _____ County BENEWAH
Lat: : : Long: : :
Address of Well Site SPYROCK DRIVE
City ST. MARIES
(Give at least name of road + Distance to Road or Landmark)
Lt._____ Blk. _____ Sub. Name _____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement, etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	30	5 bags	OVERBORE

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 77'
Was drive shoe seal tested? ☐ Y ☐ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	77	.250	STEEL	☑	☐	☑	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
☐ Perforations Method _____
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
40 ft. below ground Artesian pressure_____ lb.
Depth flow encountered 80 ft. Describe access port or control devices: _____

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
20		80	1 HR

Water Temp. COLD Bottom Hole Temp COLD
Water Quality test or comments: CLEAR
_____ Depth first Water encountered 40

12. LITHOLOGIC LOG:(Describe repairs or abandonment)

Bore Diam	From	To	Remarks: Lithology, Water Quality, Temperature	Water Y	Water N
8	0	10	Light Brown Lomey Soil	☐	☐
8	10	77	Broken Shale w/Yellowish Brown Clay	☑	☐
6	77	80	Broken Shale w/Yellowish Brown Clay	☑	☐

COPY

RECEIVED
FEB 11 2003
IDWR / NORTH

Completed Depth 80 (Measurable)
Date: Started 9/18/02 Completed 9/19/02

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H20 WellService, Inc. Firm No. 448
Firm Official_____ Date _____
and
Supervisor or Operator _____ Date _____
(Sign Once if Firm Offical and Operator)

Louie Hanner