Form 238-7
6/93

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

RECEIVED
DEC 0 8 1993
NORTHERN REGION
IDWR

Use Typewriter or
Ball Point Pen

092205

1. DRILLING PERMIT NO. 96-93-N-266-000
Other IDWR No.

2. OWNER:
Name C & H INVESTMENTS
Address 613 BLACKTAIL RD
City CAREYWOOD State ID Zip 83809

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.



T. 54 North ☒ or South ☐
R. 2 East ☐ or West ☒
Sec. 30 SW 1/4 NE 1/4 NE 1/4
Gov't Lot ____ County BONNER

Address of Well Site COUNTY RD 22
(Give at least Direction + Distance to Road or Landmark)

Lot No. ____ Block No. ____ Subd. Name ____

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	0	20	25	overbored

Was drive shoe seal tested? Y☐ N☐ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Casing	Liner	Steel	Plastic	Welded	Threaded
						☐	☐	☐	☐
6	1½	110	.250	X		☒	☐	☒	☐
						☐	☐	☐	☐
						☐	☐	☐	☐

Final location of shoe 110
Top Packer or Headpipe ____ Bottom Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method Air Perforated
☐ Screens Type ____ Material ____

From	To	Slot Size	Number	Diameter	Tele Pipe Size	Casing	Liner
105	85	1/4	35	6		☒	☐
						☐	☐
						☐	☐
						☐	☐

SW NE NE 30 54N 2W

10. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Depth	Time
70 + GPM			2 hrs.

Temperature of water COLD Was a water analysis done? Yes ☐ No ☒
By whom?
Water Quality (odor, etc.)
Bottom Hole Temperature

11. STATIC WATER LEVEL:
80 ft below surface Depth artesian flow found ____
Artesian pressure ____ lb. Describe access port ____
Describe Controlling Devices.

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	GPM	SWL
8	0	11	Sand		
8	11	80	Sand And Gravel		X
6	80	110	Gravel	70	

RECEIVED
FEB 08 199[illegible]

Date: Started 10-18-93 Completed 10-19-93

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name HESTER WELL DRILLING INC. Firm No. 528
Firm Official Date 10-19-93
and
Supervisor or Operator Date 11-1-93
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES