MAY PIN 0-8265-001-008-0

RECEIVED

Form 238-7
3/95
Starships Consulting and Management Services

FEB 9 1998

NORTHERN REGION

IDAHO DEPARTMENT OF WATER RESOURCES

WELL DRILLER'S REPORT

POSTED

Use Typewriter or Ballpoint Pen

77675

Office Use Only
Inspected by TDK
Twp. Rge. Sec.
Lat: : : Long: : :

1. DRILLING PERMIT NO. TAG#D0003558
Other IDWR No. 95-98-N-14

2. OWNER Well Number: 660
Name Pacific Projects#5/lot 7
Address 2020 Lakewood Ste 212
City Cda State ID Zip 83814

3. LOCATION OF WELL by legal description
sketch map location must agree with written location

Twp. 52 ☑ North or ☐ South
Rge. 04 ☐ East or ☑ West
Sec. 28 NW 1/4 NW 1/4 SE 1/4
Gov't Lot 7 County KOOTENAI
Lat: : : Long: : :
Address of Well Site PINEY RUN RD LOT
City RATHDRUM
(Give at least name of road + Distance to Road or Landmark)
LOT 7 Blk. Sub. Name THE TIMBERS

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement, etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	18	0 GALLO	OVERBORE

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 278
Was drive shoe seal tested? ☐ Y ☐ N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	278	.250	STEEL	☑	☐	☑	☐

Length of Headpipe Length of Tailpipe

9. PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
225 ft. below ground Artesian pressure lb.
Depth flow encountered ft. Describe access port or control devices:

NWSE 28 52N 4W

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
20-30 GPM			2 HRS

Water Temp. Bottom Hole Temp
Water Quality test or comments:
Depth first Water encountered

12. LITHOLOGIC LOG:(Describe repairs or abandonment)

Bore Diam	From	To	Remarks: Lithology, Water Quality, Temperature	Water Y	Water N
8	0	32	Topsoil, W/Cobble & Gravel	☐	☑
8	32	87	Sand & Gravel W/Boulders	☐	☑
8	87	220	Sand Coarse	☐	☑
8	220	280	Sand & Gravel 3/4 minis	☑	☐

Completed Depth 277' (Measurable)
Date: Started 2/2/98 Completed 2/2/98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H&H WellService, Inc. Firm No. 448
Firm Official Date 2/2/98
and
Supervisor or Operator Date 2/2/98
(Sign Once if Firm Official and Operator)

(Louie Hanner)