Form 238-7/94

RECEIVED
APR 05 1995
NORTHERN REGION
IDWR

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ball Point Pen

1. DRILLING PERMIT NO. 94 - 94 - N - 0064 - 000
Other IDWR No.

2. OWNER:
Name Frank Seatz
Address P.O. Box 695
City Osburn State ID Zip 83849

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.



Twp. 49N North ☐ or South ☐
Rge. 1 East ☐ or West ☒
Sec. 25 , 1/4 1/4 SE 1/4 (10 acres, 40 acres, 160 acres)
Gov't Lot County Kootenai

Address of Well Site
(Give at least name of road + Distance to Road or Landmark) City

Lt. Blk. Sub. Name

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	20	15 sack	from top

Was drive shoe used? ☐ Y ☐ N Shoe Depth(s)
Was drive shoe seal tested? Y☐ N☐ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	394	.025	steel	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe Length of Tailpipe

9. PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
120 ft. below ground Artesian pressure lb.
Depth flow encountered ft. Describe access port or control devices:

SE 25 49N 1W

11. WELL TESTS:
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
15			2 hours

Water Temp. Bottom hole temp.
Water Quality test or comments:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	3	top soil		
	3	20	clay brown		
6	20	60	gravel sand		
	60	100	gravel cobbles		
	100	220	clay gray		
	220	300	clay brown		
	300	360	silty clay gray with gravel & cobbles		
	360	380	gravel w/some gray clay		
	380	400	gravel boulders w/water	15	

Completed Depth 400 (Measurable)
Date: Started 3/3/95 Completed 3/8/95

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Fogle Pump & Supply, Inc Firm No. 537
Firm Official Rod Fogle Date 3-30-95
and
Supervisor or Operator Bart Moorhead Date 3-30-95
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES