Form 238-7
1/94

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ball Point Pen

092322

RECEIVED
APR 21 1994
Department of Water Resources

1. DRILLING PERMIT NO. 95 . 94 . N. 53 . 000
Other IDWR No.

2. OWNER:
Name ROBERT KING
Address 1887 CLASSIC CT #203
City CDA State ID Zip 83814

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

Twp. 50 North ☒ or South ☐
Rge. 5 East ☐ or West ☒
Sec. 10 1/4 SE 1/4 SE 1/4 (10 acres / 160 acres)
Gov't Lot ____ County KOOTENAI

Address of Well Site SCHILLING LP RD
City
(Give at least 2 kms of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	30	8 bags	POURED

Was drive shoe used? Y ☐ N ☐
Was drive shoe seal tested? Y ☐ N ☐ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+4	-30	.250	STEEL	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method SKILLSAW PVC
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
580	600	1/8x4"	60	4"	PVC	☐	☒
620	640	1/8x4"	60	4"	PVC	☐	☒
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
205 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:
SESE 10 SON 5W

11. WELL TESTS: ☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
80+ GPM			

Water Temp. ____ Bottom hole temp. ____
Water Quality test or comments:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	3	TOPSOIL		
8	3	30	GRANITE DECOMPOSED BROWN		
6	30	94	GRANITE BROWN WHITE & BLACK MED		
6	94	126	GRANITE BLK BRWN & WHTE MED		
6	126	132	GRANITE BRWN & WHTE W/WATER	2.5	
6	132	187	GRANITE BLK W/WHTE MED HARD		
6	187	395	GRANITE WHTE BLK MEDIUM		
6	395	475	GRANITE BLK & WHTE MED HARD		
6	475	498	GRANITE BLK & WHTE W/GREEN		
6	498	515	GRANITE WHTE BLK MEDIUM		
6	515	549	GRANITE BLK & WHTE HARD		
6	549	580	GRANITE WHTE QUARTZ W/GREEN		
6	580	637	GRANITE BLK & WHTE HARD		
6	637	640	GRANITE BLK & WHTE FRACTURED		
			W/WATER APPROXIMATE 80+ GPM	80+	

RECEIVED
APR 15 1994
NORTHERN REGION
IDWR

FEB 0 9 1995

Completed Depth 640' (Measurable)
Date Started 03/25/94 Completed 03/29/94

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H2O WELL SERVICE INC Firm No. #448
Firm Official Burt McCall Date 4-8-94
and
Supervisor or Operator Date 4-5-94
(Signature if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES