RECEIVED
JUN 19 1995
POSTED
NORTHERN REGION
IDWR

Form 238-7
3/95

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT
Use Typewriter or Ballpoint Pen

Office Use Only
Inspected by TDK
Twp 51N Rge 04W Sec 20
NE 1/4 NW 1/4 NW 1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 95 - 95 - N - 84 - 000
Other IDWR No.

2. OWNER:
Name NEW LIFE COMMUNITY CHURCH
Address 6100 E HAYDEN AVE
City RATHDRUM State ID Zip 83858

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

Twp. 51 North ☒ or South ☐
Rge. 04 East ☐ or West ☒
Sec. 19 ____ 1/4 NW 1/4 NE 1/4 (10 acres / 40 acres / 160 acres)
Gov't Lot ____ County KOOTENAI
Lat: : : Long: : :
Address of Well Site
City
(Give at least name of road + Distance to Road or Landmark)
Lt. ____ Blk. ____ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	60	3 SACKS	POWDER

Was drive shoe used? ☒Y ☐N Shoe Depth(s) 302'
Was drive shoe seal tested? ☐Y ☐N How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
8	+2	302	.250	STEEL	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe

9. PERFORATIONS/SCREENS
☒ Perforations Method PERFORATOR
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
282	300	1/16	270	8	STEEL	☒	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
250 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:
~~NW NE 19 Stw 4w~~

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
15			2 ½ HRS

Water Temp. COLD Bottom hole temp.
Water Quality test or comments: CLEAN
Depth first Water Encountered

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
10	0	2	TOPSOIL BROWN SOFT		X
10	2	18	COBBLES GRAVELS CLAY BROWN		X
10	18	120	COBBLES LARGE GRAVEL BROWN		X
10	120	145	FINE GRAVELS TANISH		X
10	145	180	GRAVELS FINE SANDS BROWN		X
10	180	240	COARSE SANDS BROWN		X
10	240	275	GRAVELS COARSE SAND BROWN	X	
10	275	280	SAND FINE BROWN	X	
10	280	302	GRAVELS COARSE BROWN	X	

Completed Depth 302' (Measurable)
Date: Started 6/3/95 Completed 6/6/95

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name H2O WELL SERVICE INC Firm No. 448
Firm Official [signature] Date 6-12-95
and
Supervisor or Operator [signature] Date 6-12-95
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES

well
51N04W20NWNW