Form 238-7
1/94

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter
or
Ball Point Pen

1. DRILLING PERMIT NO. 92 - 94 - N-10 - 0000
Other IDWR No.

2. OWNER:
Name MUD HOLDING TRUST
Address E. 2700 SELTICE WAY SUITE 2
City POST FALLS State ID Zip 83854

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

Twp. 45N North ☒ or South ☐
Rge. 3W East ☐ or West ☒
Sec. 35, 1/4 NW (10 acres) 1/4 NE (160 acres) 1/4
Gov't Lot ____ County BENEWAH

Address of Well Site S. OF BENEWAH RD. City
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
BENTONITE	0	20	4	OVERBORE

Was drive shoe used? Y ☒ N ☐
Was drive shoe seal tested? Y ☐ N ☒ How?

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	0	20	.250	STEEL	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☒ Perforations Method 3/8 DRILL
☐ Screens Screen Type

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
180	240	3/8	300	4"	PVC	☐	☒
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
100 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices:
NWNE 35 45N 3W

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
5 GPM EST.		240	1 HR

Water Temp. COLD Bottom hole temp. COLD
Water Quality test or comments:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8"	0	3	BROWN CLAY		X
	3	20	BASALT BLACK /BROWN		X
6"	20	85	BASALT BLACK BROWN		X
	85	130	BASALT BLACK		X
	130	140	BASALT SEMI BROKEN/DECOMPOSED		X
	140	170	BASALT BLACK BROWN		X
	170	210	BASATL BLACK/RED POROUS		X
	210	240	BASATL BROKEN/BLK,BRW,RED	X	

RECEIVED
AUG 11 1994
NORTHERN REGION
IDWR

Completed Depth 240' (Measurable)
Date: Started 7/5/94 Completed 7/7/94

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name UNITED DRILLING INC. Firm No. 414
Firm Official [signature] VP Date 7/25/94
and
Supervisor or Operator ____ Date ____
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES

Static water level 100'