Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D 0056285
Drilling Permit No. _____
Water right or injection well # _____

2. OWNER:
Name Augie Watson
Address Box 144
City Beiseker State Alberta Zip TOM OGO

3.WELL LOCATION:
Twp. 54 North ☒ or South ☐ Rge. 5 East ☐ or West ☒
Sec. 8 ____ 10 acres 1/4 SW 40 acres 1/4 SW 160 acres 1/4
Gov't Lot _____ County Bonner
Lat. 48 ° 02' 19.9"N (Deg. and Decimal minutes)
Long. 117 ° 00' 01.9"W (Deg. and Decimal minutes)
Address of Well Site 1/2 mile up Stone Rd. off of Hwy 41N
(Give at least name of road + Distance to Road or Landmark) City Blanchard
Lot. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other _____

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other _____

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	1000#	overbore

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	212	.250	steel	☒	☐	☐	☒
4"	14	234	sch40	pvc	☐	☒	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 212

9. PERFORATIONS/SCREENS:
Perforations ☐ Y ☒ N Method _____
Manufactured screen ☒ Y ☐ N Type Certa-Loc PVC
Method of installation telescoping

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
194	234	.010	2	4"	pvc	sch. 40

Length of Headpipe 214 Length of Tailpipe 220
Packer ☐ Y ☒ N Type _____

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method
N/A				

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG) _____
Describe control device _____

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 191 Static water level (ft) 191
Water temp. (°F) cold Bottom hole temp. (°F) cold
Describe access port steel cap, welded

Well test: **Test method:**

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Pump	Bailer	Air	Flowing artesian
100%	15+	2 hours	☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments: appears clear with no odor

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
12	0	38	sand & gravel 3"		X
8	38	191	sand & gravel 3"		X
8	191	214	sand & gravel 3"	X	
6	214	234	granite gray, medium		X
			Installed pvc and pulled casing back to 212' to allow water to enter. Drilled to 234' to allow for greater storage.		

American Well Drilling
Straight Answers, Honest Service!
208-267-1974

ENTERED

RECEIVED
OCT 21 2009
IDWR/North

Completed Depth (Measurable): 234'
Date Started: 10-9-09 Date Completed: 10-12-09

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name American Well Drilling, Inc Co. No. 675
*Principal Driller _____ Date 10-19-09
*Driller _____ Date _____
*Operator II _____ Date _____
Operator I _____ Date _____

* Signature of Principal Driller and rig operator are required.