Form 238-7
11/97

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

RECEIVED
SEP 24 2001
IDWR North

POSTED

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0017681
DRILLING PERMIT NO. ____-____-____-____
Other IDWR No. 770781

2. OWNER:
Name Margaret A Benson
Address 4345 Fox Rd
City Tensed State ID Zip 83870

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 44 North ☒ or South ☐
Rge. 4 East ☐ or West ☒
Sec. 15, ____ 1/4 (10 acres) NE 1/4 (40 acres) SE 1/4 (160 acres)
Gov't Lot ____ County Benewah
Lat: : : Long: : :
Address of Well Site same
City ____
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
bentonite	0	18	6	overbore

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) ____
Was drive shoe seal tested? ☐ Y ☐ N How? ____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	+2	138	250	steel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
Perforations Method ____
Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
24 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: cap

44N 4W 15

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min	Drawdown	Pumping Level	Time
5		130	3½ hrs

Water Temp. cold Bottom hole temp. ____
Water Quality test or comments: cloudy
Depth first Water Encounter 81

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	18	red clay&gravel		
6	18	81	red&tan clay&gravel		
	81	140	tan clay&gravel	x	

RECEIVED

Completed Depth 140ft (Measurable)
Date: Started 8-28 Completed 8-28-01

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Bronson Water Wells Firm No. 360

Firm Official Clint Bronson Date 9/3/01
and
Driller or Operator ____ Date ____
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES