Form 238-7
6/93

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

092187

Use Typewriter or Ball Point Pen

RECEIVED FEB 1 1 1994 Department of Water Resources

1. DRILLING PERMIT NO. 96-93-N-256-000
Other IDWR No.

2. OWNER:
Name J. Hank Hester
Address Rt. 1 Box 142
City Priest River State ID Zip 83856

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

T. 54 North ☒ or South ☐
R. 5 East ☐ or West ☒
Sec. 24, NW 1/4 NW 1/4 SE 1/4
Gov't Lot ___ County Bonner

Address of Well Site Clagstone Rd.
(Give at least Direction + Distance to Road or Landmark)

Lot No. ___ Block No. ___ Subd. Name ___

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	18'	7	overbored

Was drive shoe seal tested? Y☐ N☐ How?

8. CASING/LINER:

Diameter	From	To	Guage	Casting	Liner	Steel	Plastic	Welded	Threaded
8	0	18	.250	X		☒	☐	☐	☐
6	1.5	200	.250	X	X	☒	☐	☒	☐
						☐	☐	☐	☐
						☐	☐	☐	☐

Final location of shoes 200'
Top Packer or Headpipe 5" 163' Bottom Tailpipe 188

9. PERFORATIONS/SCREENS
☒ Perforations Method Air Perforator
☒ Screens Type Johnson Material Stainless

From	To	Slot Size	Number	Diameter	Tele/Pipe Size	Casing	Liner
180	195	1/4	35	6		☒	☐
188	183	30m		5'		☐	☒
						☐	☐
						☐	☐

NW NW SE 24 54N 5W

10. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Depth	Time
50			

Temperature of water ___ Was a water analysis done? Yes ☐ No ☐
By whom?
Water Quality (odor, etc.)
Bottom Hole Temperature

11. STATIC WATER LEVEL:
135 ft. below surface Depth artesian flow found N/A
Artesian pressure ___ lb. Describe access port
Describe Controlling Devices:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	GPM	SWL
10	0	18	Sand and Gravel		
8	18	90	Coblestones with Sand		
6	90	135	Coarse Gravel		
6	135	200	Coarse Sand	50	X

RECEIVED OCT 2 1 1993 NORTHERN REGION IDWR

FEB 0 9 1995

Date: Started 10-8-93 Completed 10-11-93

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Hester Well Drilling Inc. Firm No. 528

Firm Official [signature] Date 10-16-93
and
Supervisor or Operator [signature] Date 10-16-93
(Sign once if Firm Official & Operator)

SCANNED JAN 1 5 2014

FORWARD WHITE COPY TO WATER RESOURCES