RECEIVED
Form 238-7
3/95
NOV 0 8 1996
NORTHERN REGION
IDWR

POSTED

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

097273

Office Use Only
Inspected by _____
Twp____ Rge____ Sec ____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. 96 - 96 - N - 278 - 000
Other IDWR No. _____

2. OWNER:
Name BOB SCHUON
Address N 4885 INDUSTRIAL PLACE
City Coeur d'Alene State ID Zip 83814

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 54N North ☒ or South ☐
Rge. 3W East ☐ or West ☒
Sec. 22 , ____ 1/4 SE 1/4 NE 1/4
(10 acres) (40 acres) (160 acres)
Gov't Lot ____ County BONNER
Lat: : : Long: : :
Address of Well Site GRANITE LOOP RD.
City _____
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name _____

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other _____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	0	20	5 sacks	dry-50 lbs.

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 19'
Was drive shoe seal tested? ☐ Y ☒ N How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+1	19	.250	Steel	☒	☐	☒	☐
4"	10	500	.160	PVC	☐	☒	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS
☐ Perforations Method Drill
☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
460	500	1/8"	500	1/8"	PVC	☐	☒
360	400	1/8	500	1/8"	PVC	☐	☒
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
20 ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or control devices: cap

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
2.5 est	100%	500'	3.5 hrs

Water Temp. cold Bottom hole temp. cold
Water Quality test or comments: clear
Depth first Water Encountered 145

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8"	0	19	Decomposed granite		X
6"	19	145	Decomposed granite (water - 1 GPM @ 120')	X	
6"	145	210	Broken black & white granite (water-1.5 GPM	X	
6"	210	345	Hard black & white granite		X
6"	345	500	Hard green granite/quartz mix		X

SCANNED
FEB 0 6 2014

Completed Depth 500' (Measurable)
Date: Started 10/02/96 Completed 10/08/96

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name United Drilling Inc. Firm No. 414
Firm Official [signature] Date 10/08/96
and
Supervisor or Operator Timothy R. Volking Date 10/08/96
(Sign once if Firm Official & Operator)

SENE 22 54N 3W

FORWARD WHITE COPY TO WATER RESOURCES