Form 238-7
6/93

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter
VEB
Ball Point Pen

RECEIVED
FEB 11 1994
Department of Water Resources

092754

1. DRILLING PERMIT NO. 92 - 93 - C - 0006 - 000
Other IDWR No.

2. OWNER:
Name Henry Kirkland
Address 4195 Pinot Drive
City Napa State CA Zip 94558

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S — X

T. 44 North ☒ or South ☐
R. 3 East ☐ or West ☒
Sec. 36, SW 1/4 (10 acres) NW 1/4 (40 acres) 1/4 (160 acres)
Gov't Lot ____ County Benewah

Address of Well Site Sanders Rd., Approximately 3 Miles from Emida
(Give at least Direction + Distance to Road or Landmark)

Lot No. ____ Block No. ____ Subd. Name ____

4. PROPOSED USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK
☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	20	300 lbs	Temp. Casing

Was drive shoe seal tested? YES ☐ NO ☒ How?

8. CASING/LINER:

Diameter	From	To	Guage	Casing	Liner	Steel	Plastic	Welded	Threaded
6	+1	59	.250	X		☒	☐	☒	☐
						☐	☐	☐	☐
						☐	☐	☐	☐
						☐	☐	☐	☐

Final location of shoes
Top Packer or Headpipe Bottom Tailpipe

9. PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/Pipe Size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

SWNW 36 44N 3W

10. WELL TESTS:
☐ Pump ☐ Baller ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Depth	Time
1/2		495	1hr

Temperature of water ____ Was a water analysis done? Yes ☐ No ☒
By whom?
Water Quality (odor, etc.)
Bottom Hole Temperature

11. STATIC WATER LEVEL:
60 ft. below surface Depth artesian flow found
Artesian pressure lb. Describe access port
Describe Controlling Devices:

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	GPM	SWL
8	0	2	Top Soil		
8	2	20	Clay, Brown, Soft		
6	20	55	Clay, Brown, Soft		
6	55	465	Limestone, Gray/Green, Medium		X
6	465	500	Limestone, Dk. Brown, Medium		

SEP 27 1993
6" Drive Shoe Utilized
FEB 09 1995
RECEIVED
JUL 22 1993
NORTHERN REGION
IDWR

Date: Started 7-6-93 Completed 7-7-93

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Ponderosa Drilling & Development, Inc. Firm No. 228
Firm Official (W. Scott Barratt) Date 7-13-93
and
Supervisor or Operator Brad Forman Date 7-13-93
(Brad Forman) (Signature if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES