Form 238-7
6/93

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

RECEIVED
MAR 04 1994
Department of Water Resources

092756

1. DRILLING PERMIT NO. 92-93-N-24-DD
Other IDWR No.

2. OWNER:
Name JERRY FULLER
Address HCO #4 Box 120
City ST. MARIES State ID Zip 83861

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

T. 44 North ☑ or South ☐
R. 2 East ☐ or West ☑
Sec. 33, NW SW (10 acres) 1/4 1/4 1/4
Gov't Lot ____ County BENEWAH

Address of Well Site 1/2 Mile W. of EMIDA
(Give at least Direction + Distance to Road or Landmark)

Lot No. ____ Block No. ____ Subd. Name ____

4. PROPOSED USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK
☑ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD
☐ Mud Rotary ☑ Air Rotary ☐ Cable ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite Slurry	1	20	1	Pumped

Was drive shoe seal tested? Yes ☑ No ☐ How? Air test

8. CASING/LINER:

Diameter	From	To	Guage	Casting	Liner	Steel	Plastic	Welded	Threaded
8	+1	20	250			☑	☐	☑	☐
						☐	☐	☐	☐
						☐	☐	☐	☐
						☐	☐	☐	☐

Final location of shoes ____
Top Packer or Headpipe ____ Bottom Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method ____
☐ Screens Type ____ Material ____

From	To	Slot Size	Number	Diameter	Tele/Pipe Size	Casting	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

NWSW 33 44N 2W

10. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Depth	Time
55		60 ft.	1hr

Temperature of water ____ Was a water analysis done? Yes ☐ No ☐
By whom? ____
Water Quality (odor, etc.) ____
Bottom Hole Temperature ____

11. STATIC WATER LEVEL:
18 ft. below surface Depth artesian flow found ____
Artesian pressure ____ lb. Describe access port ____
Describe Controlling Devices: ____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	GPM	SWL
12	0	1	Soil		
	1	5	Clay		
	5	20	Basalt - Grey - Med		18
6"	20	68	Same		
	68	78	Basalt - Blk - Weathered	55	

RECEIVED
FEB 01 1994
NORTHERN REGION
IDWR

FEB 09 1995

Date: Started 11-17-93 Completed 11-17-93

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

McPHERSON & WRIGHT DRILLING
Firm Name 2246 Burrell Firm No. 376
Lewiston, Idaho 83501
Firm Official (208) 743-7295 Date 1-6-94
and
Supervisor or Operator Jack Wright Date 1-6-94
(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES