RECEIVED

Form 238-7
3/95

SEP 0 3 1998

NORTHERN REGION
IDWR

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

Use Typewriter or Ballpoint Pen

77500

Office Use Only
Inspected by _____
Twp____ Rge____ Sec ____
____1/4 ____1/4 ____1/4
Lat: : : Long: : :

1. DRILLING PERMIT NO. D 000 3694 -
Other IDWR No. 92-98-N-3

2. OWNER:
Name Chuck & Carolyn Danielson
Address P.O. Box 127
City Santa State ID Zip 838660

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

POSTED

N / W / E / S

Twp. 44 North ■ or South ☐
Rge. 2 East ☐ or West ■
Sec. 28, NE 1/4 (10 acres) SW 1/4 (40 acres) ____ 1/4 (160 acres)
Gov't Lot ____ County Benewah
Lat: : : Long: : :
Address of Well Site Santa Marie Woods, Between Santa & Emida City Emida
(Give at least name of road + Distance to Road or Landmark)

Lt. ____ Blk. ____ Sub. Name ____
Parcel # RP006000280300A

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☒ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☒ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	1	20	400 lb	Tremmie

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 40
Was drive shoe seal tested? ☒ Y ☐ N How? Pound

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	1	40	250	STeel	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe ____ Length of Tailpipe ____

9. PERFORATIONS/SCREENS
☐ Perforations Method Drill
☐ Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
10	230	90 to 120	4	PVC		☐	☒
		3/16	80	Holes		☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
60 ft. below ground Artesian pressure ____ lb.
Depth flow encountered ____ ft. Describe access port or control devices: ____

11. WELL TESTS:
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
ES/25+	By Air Lift		

Water Temp. cold Bottom hole temp. ____
Water Quality test or comments: ____
Depth first Water Encountered ____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	1	3	Top Soil		
8	3	25	Brown Clay		
8	25	40	Soft Shale		
6	40	100	Hard Shale		
6	100	130	Fractured Shale		

RECEIVED
SEP 18 1998
NORTHERN REGION
IDWR

Completed Depth 130' Feet (Measurable)
Date: Started 8/29/98 Completed 8/30/98

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name Precision Drilling Firm No. 558
Firm Official [signature] Date [redacted]
and
Supervisor or Operator [signature] Date 9/30/98
(Sign once if Firm Official & Operator)

44 N 2 W 28

FORWARD WHITE COPY TO WATER RESOURCES