Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

1. WELL TAG NO. D D0059236
Drilling Permit No. 860412
Water right or injection well #

2. OWNER: SEAN DRAPINSKI
Name
Address 5635 Alder Creek Rd.
City St. Maries State ID Zip 83861

3.WELL LOCATION:
Twp. 45 North ☒ or South ☐ Rge. 03 East ☐ or West ☒
Sec. 26 ___ 1/4 (10 acres) SW 1/4 (40 acres) SW 1/4 (160 acres)
Gov't Lot ___ County Benewah
Lat. 47 ° 12 : 782 (Deg. and Decimal minutes)
Long. 116 ° 41 : 313 (Deg. and Decimal minutes)
Address of Well Site 5635 Alder Creek Rd.
(Give at least name of road + Distance to Road or Landmark) City St. Maries
Lot. ___ Blk. ___ Sub. Name

4. USE:
☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:
☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:
☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Seal material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
Bentonite	0	38	1200 lbs	Overbore

8. CASING/LINER:

Diameter (nominal)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6"	+2	38	.250	Steel	☒	☐	☐	☒
4"	-10	220	.200	PVC	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☑	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 38'

9. PERFORATIONS/SCREENS:
Perforations ☒ Y ☐ N Method Saw
Manufactured screen ☐ Y ☐ N Type
Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
-200	220	1/4x8	48	4"	PVC	.200

Length of Headpipe ___ Length of Tailpipe ___
Packer ☐ Y ☒ N Type

10.FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:
Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)
Describe control device

45N 03W 26e

12. STATIC WATER LEVEL and WELL TESTS:
Depth first water encountered (ft) 100 Static water level (ft) 100
Water temp. (°F) Cold Bottom hole temp. (°F) Cold
Describe access port

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)	Test method: Pump	Bailer	Air	Flowing artesian
	25		☐	☐	☒	☐
			☐	☐	☐	☐

Water quality test or comments:

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia. (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	3	Top Soil		X
10	3	17	Brown Clay		X
10	17	38	Basalt		X
6	38	97	Basalt		X
6	97	101	Basalt Fract w/ 2gpm	X	
6	101	200	Basalt		X
6	200	220	Basalt Fract w/ water	X	

Completed Depth (Measurable): 220'
Date Started: 11/11/10 Date Completed: 11/12/10

14. DRILLER'S CERTIFICATION:
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name H2O Well Service Inc. Co. No. 448
*Principal Driller [signature] Date 11-16-10
*Driller [signature] Date 11-15-10
*Operator II ___ Date
Operator I ___ Date

* Signature of Principal Driller and rig operator are required.

SCANNED
FEB 24 2014