RECEIVED

Form AUG 19 1999
11/97

IDWR/North

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

076470

Office Use Only
Inspected by ______
Twp ___ Rge ___ Sec ___
___ 1/4 ___ 1/4 ___ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 10253

DRILLING PERMIT NO. 92-99-N-14-200

Other IDWR No. ______

2. OWNER:

Name Brents Electric

Address 185 1st. St. Milltown

City St. Maries State Id Zip 83861

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.

POSTED

Twp. 46 North ☑ or South ☐

Rge. 2 East ☐ or West ☑

Sec. 27, 1/4 NE 1/4 NE 1/4 (10 acres, 40 acres, 160 acres)

Gov't Lot ___ County Benewah

Lat: : : Long: : :

Address of Well Site Old Kreider Prop. Carrow Heights, Capital Hill City St. Maries

(Give at least name of road + Distance to Road or Landmark)

Lt. ___ Blk. ___ Sub. Name ___

4. USE:

☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ___

5. TYPE OF WORK check all that apply (Replacement etc.)

☑ New Well ☐ Modify ☐ Abandonment ☐ Other ___

6. DRILL METHOD

☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ___

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
Bentonite	0	98	500#	Pour Dry

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 98'

Was drive shoe seal tested? ☑ Y ☐ N How? Air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6"	+2	98	.250		☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe N/A Length of Tailpipe N/A

9. PERFORATIONS/SCREENS

Perforations Method N/A

Screens Screen Type N/A

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
N/A						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

100 ft. below ground Artesian pressure N/A lb.

Depth flow encountered 98 ft. Describe access port or control devices: Well Cap

11. WELL TESTS:

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
60+			1hr

Water Temp. Cold Bottom hole temp. Cold

Water Quality test or comments: Clean

Depth first Water Encounter 98'

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8"	0	5	Overburden		✓
8"	5	11	Basalt broken		✓
8"	11	98	Clay brown		✓
8"	98	120	Basalt broken	✓	

Completed Depth 110' (Measurable)

Date: Started 7-9-99 Completed 7-9-99

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Allwayss Drilling Inc Firm No. 510

Firm Official [signature] Date 7-19-99

and

Driller or Operator [signature] Date 7-9-99

(Sign once if Firm Official & Operator)

46N 2W 27

FORWARD WHITE COPY TO WATER RESOURCES