RECEIVED

OCT 21 1999

Form 238-7

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

IDWR/North

0764817

Office Use Only
Inspected by _____
Twp ____ Rge ____ Sec ____
____ 1/4 ____ 1/4 ____ 1/4
Lat: : : Long: : :

1. WELL TAG NO. D 0010703
DRILLING PERMIT NO. 92-99-N 32
Other IDWR No.

2. OWNER:
Name Pete Denham
Address PO Box 155
City Santa State Id Zip 83866

3. LOCATION OF WELL by legal description:
Sketch map location must agree with written location.

N / W / E / S

Twp. 44N North ☑ or South ☐
Rge. 1W East ☐ or West ☑
Sec. 18, ____ 1/4 NW 1/4 NW 1/4
Gov't Lot ____ County Bonner
Lat: : : Long: : :
Address of Well Site Mountain Meadows
(Give at least name of road + Distance to Road or Landmark)
City Santa

Lt. 18 Blk. ____ Sub. Name ____

4. USE:
☑ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other ____

5. TYPE OF WORK check all that apply (Replacement etc.)
☑ New Well ☐ Modify ☐ Abandonment ☐ Other ____

6. DRILL METHOD
☑ Air Rotary ☐ Cable ☐ Mud Rotary ☐ Other ____

7. SEALING PROCEDURES

SEAL/FILTER PACK Material	From	To	AMOUNT Sacks or Pounds	METHOD
Bentonite	0	100	17	poured

Was drive shoe used? ☑ Y ☐ N Shoe Depth(s) 130
Was drive shoe seal tested? ☑ Y ☐ N How? Air

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
6	0	130		Steel	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe +1 Length of Tailpipe 130

9. PERFORATIONS/SCREENS
Perforations Method Drilled
Screens Screen Type ____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
300	240	1/4	60	1/4	PVC	☐	☑
240	80				PVC	☐	☑
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:
190 ft. below ground Artesian pressure ____ lb.
Depth flow encountered 280 ft. Describe access port or control devices: well cap

11. WELL TESTS:
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
50+			

Water Temp. Cold Bottom hole temp. ____
Water Quality test or comments: good
Depth first Water Encounter 280

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Water Y	Water N
8	0	130	Soil Broken Lava		1
6	130	168	Lava		1
6	168	278	Hard Basalt		
6	278	300	Broken Basalt	1	

Completed Depth 300 (Measurable)
Date: Started 10/15/99 Completed 10/19/99

13. DRILLER'S CERTIFICATION
I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name Allways Drilling Firm No. 510
Firm Official [signature] Date 10/20/99
and
Driller or Operator [signature] Date 10/19/99
(Sign once if Firm Official & Operator)

44N 1W 18

FORWARD WHITE COPY TO WATER RESOURCES